

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073256210000

Completion Report

Spud Date: May 13, 2017

OTC Prod. Unit No.: 073-222596-0-0000

Drilling Finished Date: May 26, 2017

1st Prod Date: November 26, 2017

Completion Date: October 29, 2017

Drill Type: HORIZONTAL HOLE

Well Name: FOSTER 1706 7-24MH

Purchaser/Measurer:

Location: KINGFISHER 13 17N 6W
SE NE SE SE
733 FSL 200 FEL of 1/4 SEC
Latitude: 35.94357 Longitude: -97.78287
Derrick Elevation: 0 Ground Elevation: 1051

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	675991		659274	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	123			
SURFACE	9 5/8"	36#	NT95	425		300	SURFACE
PRODUCTION	7"	29#	P110	7376		285	4619

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5097	0	0	7120	12217

Total Depth: 12219

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7072	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Dec 25, 2017	MISSISSIPPIAN	5	39	29	5800	995	GAS LIFT		OPEN	144

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN		Code: 359MSSP		Class: OIL	
Spacing Orders		Perforated Intervals			
Order No	Unit Size	From	To		
649273	640	There are no Perf. Intervals records to display.			
Acid Volumes		Fracture Treatments			
3749 BBLS 15% HCL		266,501 BBLS SLICKWATER 6,380,190# SAND PROPPANT			

Formation	Top
COTTAGE GROVE	5576
HOGSHOOTER	5820
CHECKERBOARD	5932
CLEVELAND	5985
BIG LIME	6216
OSWEGO (4TH)	6344
VERDIGRIS	6455
PINK LIME	6571
CHESTER	6705

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7376' TO TERMINUS @ 12219'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes
Sec: 24 TWP: 17N RGE: 6W County: KINGFISHER SW SE SE SE 204 FSL 373 FEL of 1/4 SEC Depth of Deviation: 6622 Radius of Turn: 745 Direction: 179 Total Length: 4490 Measured Total Depth: 12219 True Vertical Depth: 7223 End Pt. Location From Release, Unit or Property Line: 204

FOR COMMISSION USE ONLY
<div>Status: Accepted</div> <div>1138223</div>