

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073256570000

Completion Report

Spud Date: June 11, 2017

OTC Prod. Unit No.: 073-222712-0-0000

Drilling Finished Date: June 22, 2017

1st Prod Date: December 19, 2017

Completion Date: November 30, 2017

Drill Type: HORIZONTAL HOLE

Well Name: HOSKINS 1705 3-9MH

Purchaser/Measurer:

Location: KINGFISHER 9 17N 5W
SW SW SE SW
296 FSL 1579 FWL of 1/4 SEC
Latitude: 35.95664 Longitude: -97.74173
Derrick Elevation: 0 Ground Elevation: 1070

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception	
Order No	
671911	

Increased Density	
Order No	
668067	

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	382		300	SURFACE
PRODUCTION	7"	29#	P110	7294		280	4331

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5014	0	0	7094	12108

Total Depth: 12110

Packer	
Depth	Brand & Type
7055	ASIII

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jan 17, 2018	MISSISSIPPIAN (LESS CHESTER)	122	39	165	1352	176	GAS LIFT		OPEN	124

Completion and Test Data by Producing Formation									
Formation Name: MISSISSIPPIAN (LESS CHESTER)				Code: 359MSNLC			Class: OIL		
Spacing Orders				Perforated Intervals					
Order No		Unit Size		From			To		
644111		640		There are no Perf. Intervals records to display.					
Acid Volumes				Fracture Treatments					
3149 BBLS 15% HCL				233,185 BBLS SLICKWATER 6,216,220# SAND PROPPANT					

Formation	Top
COTTAGE GROVE	5520
HOGSHOOTER	5801
CHECKERBOARD	5901
BIG LIME	6165
OSWEGO (4TH)	6285
VERDIGRIS	6399
SKINNER	6492
REDFORK	6552
CHESTER	6627
MERAMEC	6686

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7294' TO TERMINUS @ 12110'. THE 4 1/2" LINER IS NOT CEMENTED.
EXCEPTION TO RULE - 670875 165:10-3-28(C)(2)(B)

Lateral Holes
Sec: 9 TWP: 17N RGE: 5W County: KINGFISHER NE NW NW NW 210 FNL 359 FWL of 1/4 SEC Depth of Deviation: 6530 Radius of Turn: 592 Direction: 359 Total Length: 4635 Measured Total Depth: 12110 True Vertical Depth: 6951 End Pt. Location From Release, Unit or Property Line: 210

FOR COMMISSION USE ONLY

