

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073256660000

Completion Report

Spud Date: July 12, 2017

OTC Prod. Unit No.: 073-222607-0-0000

Drilling Finished Date: July 22, 2017

1st Prod Date: December 01, 2017

Completion Date: November 17, 2017

Drill Type: HORIZONTAL HOLE

Well Name: THEMER 1706 2-6MH

Purchaser/Measurer:

Location: KINGFISHER 6 17N 6W
SW SW SE SW
215 FSL 1334 FWL of 1/4 SEC
Latitude: 35.97166 Longitude: -97.88499
Derrick Elevation: 0 Ground Elevation: 1076

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	665282		665411	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	455		300	SURFACE
PRODUCTION	7"	29#	P110	7744		285	4961

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5313	0	0	7540	12853

Total Depth: 12855

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7512	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Dec 30, 2017	MISSISSIPPIAN (LESS CHESTER)	813	39	1210	1488	835	GAS LIFT		OPEN	174

Completion and Test Data by Producing Formation									
Formation Name: MISSISSIPPIAN (LESS CHESTER)				Code: 359MSNLC			Class: OIL		
Spacing Orders				Perforated Intervals					
Order No		Unit Size		From			To		
651335		640		There are no Perf. Intervals records to display.					
Acid Volumes				Fracture Treatments					
4269 BBLS 15% HCL				295,092 BBLS SLICKWATER 7,244,710# SAND PROPPANT					

Formation	Top
BIG LIME	6489
OSWEGO (4TH)	6635
PRUE SS	6719
VERDIGRIS	6753
SKINNER INTERVAL	6837
PINK LIME	6856
RED FORK	6917
INOLA LIME	6960
MANNING	7034
MERAMEC	7252

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7744' TO TERMINUS @ 12855'. THE 4 1/2" LINER IS NOT CEMENTED. OCC - THIS DOCUMENT IS ACCEPTED BASED ON DATA SUBMITTED, THE FINAL LOCATION EXCEPTION HAS NOT BEEN ISSUED. EXCEPTION TO RULE - 664793 165:10-3-28(C)(2)(B)

Lateral Holes
Sec: 6 TWP: 17N RGE: 6W County: KINGFISHER NE NW NW NW 170 FNL 366 FWL of 1/4 SEC Depth of Deviation: 6988 Radius of Turn: 787 Direction: 360 Total Length: 4716 Measured Total Depth: 12855 True Vertical Depth: 7425 End Pt. Location From Release, Unit or Property Line: 170

FOR COMMISSION USE ONLY

