

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073260300000

Completion Report

Spud Date: May 08, 2018

OTC Prod. Unit No.: 073-224102-0-0000

Drilling Finished Date: May 15, 2018

1st Prod Date: August 24, 2018

Completion Date: August 09, 2018

Drill Type: HORIZONTAL HOLE

Well Name: STRAIGHT EDGE 1706 9-35MH

Purchaser/Measurer:

Location: KINGFISHER 35 17N 6W
NW NW NE NE
213 FNL 1137 FEL of 1/4 SEC
Latitude: 35.91193 Longitude: -97.80394
Derrick Elevation: 0 Ground Elevation: 1070

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	686639		673581	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		J55	125			
SURFACE	9 5/8"	36#	J55	414		300	SURFACE
PRODUCTION	7"	29#	P110	7290		285	4518

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5107	0	0	7131	12238

Total Depth: 12240

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7092	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Sep 22, 2018	MISSISSIPPIAN (LESS CHESTER)	149	39	605	4060	317	GAS LIFT		OPEN	144

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders

Order No	Unit Size
678555	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

748 BBLS 15% HCL

Fracture Treatments

226,239 BBLS SLICKWATER 6,190,810# SAND PROPPANT

Formation	Top
TOPEKA	4082
COTTAGE GROVE	5699
CHECKERBOARD	6059
BIG LIME	6371
OSWEGO	6460
VERDIGRIS	6625
PINK LIME	6736
MISSISSIPPIAN	6955

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7290 TO TERMINUS @ 12240'. THE 4 1/2" LINER IS NOT CEMENTED. OCC - THE ORDER 674323 IS AN EXCEPTION TO THE RULE 165:10-3-28.

Lateral Holes

Sec: 35 TWP: 17N RGE: 6W County: KINGFISHER

SW SW SE SE

170 FSL 1047 FEL of 1/4 SEC

Depth of Deviation: 6555 Radius of Turn: 715 Direction: 181 Total Length: 4616

Measured Total Depth: 12240 True Vertical Depth: 7148 End Pt. Location From Release, Unit or Property Line: 170

FOR COMMISSION USE ONLY

1140613

Status: Accepted