Oklahoma Corporation Commission Oil & Gas Conservation Division Post Office Box 52000 Oklahoma City, Oklahoma 73152-2000

Rule 165: 10-3-25

API No.: 35073260750000 **Completion Report** Spud Date: June 09, 2018

OTC Prod. Unit No.: 073-224060-0-0000 Drilling Finished Date: June 27, 2018

1st Prod Date: August 10, 2018

Completion Date: July 19, 2018

First Sales Date:

Drill Type: HORIZONTAL HOLE

Well Name: MIRACLE MAX 1806 6-23MH Purchaser/Measurer:

KINGFISHER 23 18N 6W SE SE SW SE Location:

273 FSL 1497 FEL of 1/4 SEC

Latitude: 36.015306 Longitude: -97.804965 Derrick Elevation: 0 Ground Elevation: 1176

OKLAHOMA ENERGY ACQUISITIONS LP 23509 Operator:

> 15021 KATY FREEWAY STE 400 HOUSTON, TX 77094-1900

	Completion Type					
Х	Single Zone					
	Multiple Zone					
	Commingled					

Location Exception
Order No
676802

Increased Density
Order No
There are no Increased Density records to display.

Casing and Cement							
Туре	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	467		265	SURFACE
PRODUCTION	7"	29#	P110	7090		280	4140

				Liner				
Туре	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5255	0	0	6940	12195

Total Depth: 12197

Pac	ker
Depth	Brand & Type
7393	ASIII

Plug					
Depth Plug Type					
There are no Plug records to display.					

Initial Test Data

November 27, 2018 1 of 2

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure
Sep 08, 2018	MISSISSIPPIAN (LESS CHESTER)	33	39	203	6152	177	GAS LIFT		OPEN	110

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS

CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders					
Order No	Unit Size				
676997	640				

Perforated Intervals					
From To					
There are no Perf. Intervals records to display.					

Acid Volumes

3046 BBLS 15% HCL

Fracture Treatments

306,372 BBLS SLICKWATER 5,085,120 LBS SAND PROPPANT

Formation	Тор
TOPEKA	4157
COTTAGE GROVE	5784
CHECKERBOARD	6189
BIG LIME	6407
OSWEGO	6474
VERDIGRIS	6635
PINK LIME	6741
MISSISSIPPIAN	7014

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7090' TO TERMINUS @ 12197'. THE 4 1/2" LINER IS NOT CEMENTED. OCC - THIS DOCUMENT IS ACCEPTED BASED ON THE DATA SUBMITTED THE FINAL LOCATION EXCEPTION HAS NOT BEEN ISSUED.

Lateral Holes

Sec: 23 TWP: 18N RGE: 6W County: KINGFISHER

NE NE NE NW

251 FNL 2627 FWL of 1/4 SEC

Depth of Deviation: 6872 Radius of Turn: 453 Direction: 358 Total Length: 4415

Measured Total Depth: 12197 True Vertical Depth: 7362 End Pt. Location From Release, Unit or Property Line: 251

FOR COMMISSION USE ONLY

1140466

Status: Accepted

November 27, 2018 2 of 2