Oklahoma Corporation Commission Oil & Gas Conservation Division Post Office Box 52000 Oklahoma City, Oklahoma 73152-2000 Rule 165: 10-3-25

API No.: 35073260370000

OTC Prod. Unit No.: 073-224098-0-0000

Completion Report

Drilling Finished Date: May 26, 2018 1st Prod Date: August 23, 2018 Completion Date: August 07, 2018

Spud Date: May 17, 2018

Drill Type: HORIZONTAL HOLE

Well Name: STRAIGHT EDGE 1706 7-35MH

Location: KINGFISHER 35 17N 6W NW NW NE NE 233 FNL 1137 FEL of 1/4 SEC Latitude: 35.91187 Longitude: -97.80394 Derrick Elevation: 0 Ground Elevation: 1070 Purchaser/Measurer: First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400 HOUSTON, TX 77094-1900

	Completion Type	Location Exception	Increased Density
Х	Single Zone	Order No	Order No
	Multiple Zone	686638	681838
	Commingled		

Casing and Cement									
Туре		Siz	e Weigh	t Grade	F	eet	PSI	SAX	Top of CMT
CONDUCTOR		16	"	X42	X42 125				
SURFACE		9 5/	8" 36#	J55	4	10	330		SURFACE
PRODUCTION		7'	29#	P110	75	544	,4		4550
Liner									
Туре	Size	Weight	Grade	Length	PSI	SAX	Тор	p Depth	Bottom Dept
LINER	4 1/2"	13.5#	P110	5169	0	0		7313	12482

Total Depth: 12484

Pac	ker	Plug			
Depth Brand & Type		Depth	Plug Type		
7258	ASIII	There are no Plug	records to display.		

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure
Sep 21, 2018 MISSISSIPPIAN (LESS CHESTER)		377	39	1453	3854	542	GAS LIFT		OPEN	169
		Con	npletion and	Test Data I	by Producing F	ormation				
	Formation Name: MISSI CHESTER)	SSIPPIAN (L	ESS	Code: 35	9MSNLC	C	lass: OIL			
	Spacing Orders			Perforated Intervals						
Orde	Order No Unit Size			From	n	٦	ō	1		
678	678555 640			There are no Perf. Intervals records to display.						
Acid Volumes 1165 BBLS 15% HCL				Fracture Treatments						
				240,915 BBLS SLICKWATER 6,091,340 LBS SAND PROPPANT						
Formation		Т	ор	v	Vere open hole l	oas run? No				

ТОРЕКА	4113
COTTAGE GROVE	5738
CHECKERBOARD	6106
BIG LIME	6413
OSWEGO	6506
VERDIGRIS	6665
PINK LIME	6778
MISSISSIPPIAN	6976

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7544' TO TERMINUS @ 12484'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes

Sec: 35 TWP: 17N RGE: 6W County: KINGFISHER

SW SE SW SE

171 FSL 1721 FEL of 1/4 SEC

Depth of Deviation: 6832 Radius of Turn: 732 Direction: 174 Total Length: 4590

Measured Total Depth: 12484 True Vertical Depth: 7381 End Pt. Location From Release, Unit or Property Line: 171

FOR COMMISSION USE ONLY

Status: Accepted

1140569