

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073260380000

Completion Report

Spud Date: May 28, 2018

OTC Prod. Unit No.: 073-224103-0-0000

Drilling Finished Date: June 06, 2018

1st Prod Date: August 24, 2018

Completion Date: August 05, 2018

Drill Type: HORIZONTAL HOLE

Well Name: STRAIGHT EDGE 1706 6-35MH

Purchaser/Measurer:

Location: KINGFISHER 35 17N 6W
NW NW NE NE
253 FNL 1137 FEL of 1/4 SEC
Latitude: 35.91182 Longitude: -97.80394
Derrick Elevation: 0 Ground Elevation: 1070

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	686637		673581	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	408		300	SURFACE
PRODUCTION	7"	29#	P110	7698		285	4900

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5287	0	0	7336	12623

Total Depth: 12625

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7286	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Sep 22, 2018	MISSISSIPPIAN (LESS CHESTER)	247	39	854	3457	310	GAS LIFT		OPEN	156

Completion and Test Data by Producing Formation									
Formation Name: MISSISSIPPIAN (LESS CHESTER)				Code: 359MSNLC			Class: OIL		
Spacing Orders				Perforated Intervals					
Order No		Unit Size		From			To		
678555		640		There are no Perf. Intervals records to display.					
Acid Volumes				Fracture Treatments					
802 BBLS 15% HCL				245,689 BBLS SLICKWATER 6,409,100 LBS SAND PROPPANT					

Formation	Top
TOPEKA	4190
COTTAGE GROVE	5869
CHECKERBOARD	6232
BIG LIME	6550
OSWEGO	6646
VERDIGRIS	6801
PINK LIME	6916
MISSISSIPPIAN	7140

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7698' TO TERMINUS @ 12625'. THE 4 1/2" LINER IS NOT CEMENTED. OCC - THE FINAL LOCATION EXCEPTION WILL NEED TO BE FIXED TO SHOW THE FINAL COMPLETION POINT IS TERMINUS AT 12625.

Lateral Holes
Sec: 35 TWP: 17N RGE: 6W County: KINGFISHER SW SW SW SE 206 FSL 2430 FEL of 1/4 SEC Depth of Deviation: 6780 Radius of Turn: 653 Direction: 170 Total Length: 4902 Measured Total Depth: 12625 True Vertical Depth: 7201 End Pt. Location From Release, Unit or Property Line: 206

FOR COMMISSION USE ONLY
<div>Status: Accepted</div> <div>1140598</div>