

Oklahoma Corporation Commission  
Oil & Gas Conservation Division  
Post Office Box 52000  
Oklahoma City, Oklahoma 73152-2000  
Rule 165: 10-3-25

Form 1002A

API No.: 35073259710000

**Completion Report**

Spud Date: April 04, 2018

OTC Prod. Unit No.: 073-223852-0-0000

Drilling Finished Date: April 18, 2018

1st Prod Date: July 14, 2018

Completion Date: June 16, 2018

**Drill Type:** HORIZONTAL HOLE

Well Name: ODIE 1606 7-12MH

Purchaser/Measurer:

Location: KINGFISHER 12 16N 6W  
NE SW NE NE  
690 FNL 930 FEL of 1/4 SEC  
Latitude: 35.883403 Longitude: -97.783476  
Derrick Elevation: 0 Ground Elevation: 1085

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400  
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	686924		676131	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	417		300	SURFACE
PRODUCTION	7"	29#	P110	7799		280	4852

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5331	0	0	7391	12722

**Total Depth: 12724**

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7336	ASIII	There are no Plug records to display.	

Initial Test Data
-------------------

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure
Aug 12, 2018	MISSISSIPPIAN (LESS CHESTER)	198	39	519	2621	543	GAS LIFT		OPEN	155

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS  
CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders

Order No	Unit Size
658185	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

1159 BBLS 15% HCL
-------------------

Fracture Treatments

235,209 BBLS SLICKWATER 5,615,380 LBS SAND PROPPANT
--

Formation	Top
COTTAGE GROVE	5886
CHECKERBOARD	6239
BIG LIME	6608
OSWEGO	6674
VERDIGRIS	6820
PINK LIME	6929
MISSISSIPPIAN	7089

Were open hole logs run? No  
Date last log run:  
  
Were unusual drilling circumstances encountered? No  
Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7799' TO TERMINUS @ 12724'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes
Sec: 12 TWP: 16N RGE: 6W County: KINGFISHER  SW SE SW SE  170 FSL 1759 FEL of 1/4 SEC  Depth of Deviation: 6975 Radius of Turn: 300 Direction: 174 Total Length: 7446  Measured Total Depth: 12724 True Vertical Depth: 7278 End Pt. Location From Release, Unit or Property Line: 170

FOR COMMISSION USE ONLY
Status: Accepted
1140237