

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073259720000

Completion Report

Spud Date: April 20, 2018

OTC Prod. Unit No.: 073-223864-0-0000

Drilling Finished Date: April 30, 2018

1st Prod Date: July 15, 2018

Completion Date: June 18, 2018

Drill Type: HORIZONTAL HOLE

Well Name: ODIE 1606 9-12MH

Purchaser/Measurer:

Location: KINGFISHER 12 16N 6W
NE SW NE NE
710 FNL 930 FEL of 1/4 SEC
Latitude: 35.883348 Longitude: -97.783477
Derrick Elevation: 0 Ground Elevation: 1086

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	686925		676131	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	418		300	SURFACE
PRODUCTION	7"	29#	P110	7477		280	4530

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5444	0	0	6954	12398

Total Depth: 12400

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
6881	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Aug 13, 2018	MISSISSIPPIAN (LESS CHESTER)	76	39	335	4408	537	GAS LIFT		OPEN	129

Completion and Test Data by Producing Formation									
Formation Name: MISSISSIPPIAN (LESS CHESTER)				Code: 359MSNLC			Class: OIL		
Spacing Orders				Perforated Intervals					
Order No		Unit Size		From		To			
658185		640		There are no Perf. Intervals records to display.					
Acid Volumes				Fracture Treatments					
996 BBLS 15% HCL				192,769 BBLS SLICKWATER 5,789,440 LBS SAND PROPPANT					

Formation	Top
TOPEKA	4144
COTTAGE GROVE	5820
CHECKERBOARD	6180
BIG LIME	6540
OSWEGO	6638
VERDIGRIS	6757
PINK LIME	6877
MISSISSIPPIAN	7083

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7477' TO TERMINUS @ 12400'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes
Sec: 12 TWP: 16N RGE: 6W County: KINGFISHER SW SW SE SE 169 FSL 1077 FEL of 1/4 SEC Depth of Deviation: 6478 Radius of Turn: 774 Direction: 178 Total Length: 4728 Measured Total Depth: 12400 True Vertical Depth: 7051 End Pt. Location From Release, Unit or Property Line: 169

FOR COMMISSION USE ONLY
<div>Status: Accepted</div> <div>1140271</div>