

Oklahoma Corporation Commission  
Oil & Gas Conservation Division  
Post Office Box 52000  
Oklahoma City, Oklahoma 73152-2000  
Rule 165: 10-3-25

Form 1002A

API No.: 35073260460000

**Completion Report**

Spud Date: June 11, 2018

OTC Prod. Unit No.: 073-224101-0-0000

Drilling Finished Date: June 22, 2018

1st Prod Date: August 24, 2018

Completion Date: August 11, 2018

**Drill Type: HORIZONTAL HOLE**

Well Name: SLAUGHTER HOUSE 1706 4-36MH

Purchaser/Measurer:

Location: KINGFISHER 36 17N 6W  
N2 NE NW NW  
289 FNL 990 FWL of 1/4 SEC  
Latitude: 35.911722 Longitude: -97.796752  
Derrick Elevation: 0 Ground Elevation: 1042

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400  
HOUSTON, TX 77094-1900

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception	
Order No	
686525	

Increased Density	
Order No	
676112	

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	438		265	SURFACE
PRODUCTION	7"	29#	P110	7567		280	4630

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5254	0	0	7247	12501

**Total Depth: 12503**

Packer	
Depth	Brand & Type
7202	ASIII

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data
-------------------

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Sep 22, 2018	MISSISSIPPIAN (LESS CHESTER)	331	39	1228	3710	464	GAS LIFT		OPEN	191

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders

Order No	Unit Size
673587	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

778 BBLS 15% HCL
------------------

Fracture Treatments

224,022 BBLS SLICKWATER 6,006,920 LBS SAND PROPPANT
--

Formation	Top
TOPEKA	4153
COTTAGE GROVE	5799
CHECKERBOARD	6170
BIG LIME	6480
OSWEGO	6575
VERDIGRIS	6740
PINK LIME	6855
MISSISSIPPIAN	7054

Were open hole logs run? No  
Date last log run:

Were unusual drilling circumstances encountered? No  
Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7567' TO TERMINUS @ 12503'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes

Sec: 36 TWP: 17N RGE: 6W County: KINGFISHER

SE SW SE SW

169 FSL 1958 FWL of 1/4 SEC

Depth of Deviation: 6649 Radius of Turn: 707 Direction: 176 Total Length: 4821

Measured Total Depth: 12503 True Vertical Depth: 7110 End Pt. Location From Release, Unit or Property Line: 169

FOR COMMISSION USE ONLY

1140601

Status: Accepted