Oklahoma Corporation Commission Oil & Gas Conservation Division Post Office Box 52000 Oklahoma City, Oklahoma 73152-2000

Rule 165: 10-3-25

API No.: 35073259610000 **Completion Report** Spud Date: May 26, 2018

OTC Prod. Unit No.: 073-224014-0-0000 Drilling Finished Date: June 08, 2018

1st Prod Date: August 06, 2018

Completion Date: July 11, 2018

First Sales Date:

Drill Type: HORIZONTAL HOLE

Well Name: WICKERMAN 1505 1-13MH Purchaser/Measurer:

Location:

KINGFISHER 13 15N 5W SE SW SE SW 289 FSL 1675 FWL of 1/4 SEC

Latitude: 35.770127 Longitude: -97.685918 Derrick Elevation: 0 Ground Elevation: 1062

OKLAHOMA ENERGY ACQUISITIONS LP 23509 Operator:

> 15021 KATY FREEWAY STE 400 HOUSTON, TX 77094-1900

	Completion Type					
Х	Single Zone					
	Multiple Zone					
	Commingled					

Location Exception
Order No
685368

Increased Density
Order No
There are no Increased Density records to display.

Casing and Cement							
Туре	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	750		290	SURFACE
PRODUCTION	7"	29#	P110	7032		285	4261

				Liner				
Туре	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	4951	0	0	6767	11718

Total Depth: 11720

Packer					
Depth	Brand & Type				
6713	ASIII				

Plug					
Depth Plug Type					
There are no Plug records to display.					

Initial Test Data

November 27, 2018 1 of 2

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure
Sep 03, 2018	MISSISSIPPIAN (LESS CHESTER)	208	39	828	3981	529	GAS LIFT		OPEN	126

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS

CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders					
Order No	Unit Size				
672239	640				

Perforated Intervals					
From To					
There are no Perf. Intervals records to display.					

Acid Volumes

1189 BBLS 15% HCL

Fracture Treatments

322,219 BBLS SLICKWATER 6,745,340 LBS SAND PROPPANT

Formation	Тор
TOPEKA	4010
COTTAGE GROVE	5529
CHECKERBOARD	5950
BIG LIME	6379
OSWEGO	6433
VERDIGRIS	6555
PINK LIME	6682
MISSISSIPPIAN	6794

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7032' TO TERMINUS @ 11720'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes

Sec: 13 TWP: 15N RGE: 5W County: KINGFISHER

NE NW NE NW

171 FNL 1902 FWL of 1/4 SEC

Depth of Deviation: 6337 Radius of Turn: 676 Direction: 355 Total Length: 4403

Measured Total Depth: 11720 True Vertical Depth: 6883 End Pt. Location From Release, Unit or Property Line: 171

FOR COMMISSION USE ONLY

1140423

Status: Accepted

November 27, 2018 2 of 2