

Oklahoma Corporation Commission  
Oil & Gas Conservation Division  
Post Office Box 52000  
Oklahoma City, Oklahoma 73152-2000  
Rule 165: 10-3-25

Form 1002A

API No.: 35073260850000

**Completion Report**

Spud Date: July 04, 2018

OTC Prod. Unit No.: 073-224438-0-0000

Drilling Finished Date: July 16, 2018

1st Prod Date: October 30, 2018

Completion Date: October 22, 2018

**Drill Type: HORIZONTAL HOLE**

Min Gas Allowable: Yes

Well Name: MAD HATTER 1506 5-34MH

Purchaser/Measurer:

Location: KINGFISHER 34 15N 6W  
NW NE NW NE  
224 FNL 1677 FEL of 1/4 SEC  
Latitude: 35.739709 Longitude: -97.821618  
Derrick Elevation: 1237 Ground Elevation: 1212

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400  
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	690369		678079	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			SURFACE
SURFACE	9 5/8"	36#	J55	450		265	SURFACE
PRODUCTION	7"	29#	P110	8151		280	5212

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5139	0	0	7944	13083

**Total Depth: 13085**

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7887	ASIII	There are no Plug records to display.	

Initial Test Data
-------------------

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Nov 29, 2018	MISSISSIPPIAN	158	39	142	899	2042	ESP		OPEN	190

#### Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

#### Spacing Orders

Order No	Unit Size
627729	640

#### Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

#### Acid Volumes

954 BBLs 15%HCL
-----------------

#### Fracture Treatments

227,811 BBLs SLICKWATER 5,564,820# SAND PROPPANT
---

Formation	Top
TOPEKA	4755
COTTAGE GROVE	6407
CHECKERBOARD	5770
OSWEGO	7238
VERDIGRIS	7390
PINK LIME	7521
MISSISSIPPIAN	7654

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

#### Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 8151' TO TERMINUS @ 13085'. THE 4 1/2" LINER IS NOT CEMENTED.

#### Lateral Holes

Sec: 34 TWP: 15N RGE: 6W County: KINGFISHER

SE SE SE SW

172 FSL 2633 FWL of 1/4 SEC

Depth of Deviation: 7423 Radius of Turn: 711 Direction: 180 Total Length: 4545

Measured Total Depth: 13085 True Vertical Depth: 7970 End Pt. Location From Release, Unit or Property Line: 172

#### FOR COMMISSION USE ONLY

1141331

Status: Accepted