Oklahoma Corporation Commission Oil & Gas Conservation Division Post Office Box 52000 Oklahoma City, Oklahoma 73152-2000

Rule 165: 10-3-25

OTC Prod. Unit No.: 017-225464-0-0000 Drilling Finished Date: October 28, 2018

1st Prod Date: May 01, 2019

Completion Date: May 01, 2019

Drill Type: HORIZONTAL HOLE

Min Gas Allowable: Yes

Well Name: RED STAG 1308 1H-1

Location:

Purchaser/Measurer: MARK WEST

CANADIAN 1 13N 8W NE NE NW NW First Sales Date: 5/1/2019

235 FNL 1065 FWL of 1/4 SEC

Latitude: 35.637704 Longitude: -98.008631
Derrick Elevation: 1366 Ground Elevation: 1338

Operator: NEWFIELD EXPLORATION MID-CON INC 20944

4 WATERWAY AVE STE 100 THE WOODLANDS, TX 77380-2764

Completion Type				
Х	Single Zone			
	Multiple Zone			
	Commingled			

Location Exception
Order No
There are no Location Exception records to display.

Increased Density
Order No
There are no Increased Density records to display.

Casing and Cement							
Туре	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	9 5/8	36	J-55	1478		450	SURFACE
PRODUCTION	5 1/2	20	P-110	15432		1695	SURFACE

				Liner				
Туре	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
There are no Liner records to display.								

Total Depth: 15460

Pac	:ker		
Depth	Brand & Type		
There are no Packer records to display.			

Plug			
Depth	Plug Type		
There are no Plug records to display.			

Initial Test Data

August 22, 2019 1 of 2

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure
May 31, 2019	WOODFORD	177	48	775	4387	243	FLOWING	1000	128	101

Completion and Test Data by Producing Formation

Formation Name: WOODFORD

Code: 319WDFD

Class: OIL

Spacing Orders				
Order No	Unit Size			
646128	640			

Perforated Intervals		
From	То	
10434	15366	

Acid Volumes

TOTAL HCL 15% = 469 BBLS

Fracture Treatments	
TOTAL FLUID = 233,115 BBLS & TOTAL PROPPANT = 8,856,468 LBS	

	1_
Formation	Тор

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No Explanation:

Other Remarks

OCC - THE LOCATION EXCEPTION WAS DISSMISSED BY ORDER 700191. THE WELL'S COMPLETION INTERVAL WAS WITHIN THE LEGAL LIMITS ALLOWED BY THE SPACING ORDER.

Lateral Holes

Sec: 1 TWP: 13N RGE: 8W County: KINGFISHER

SE SW SW SW

93 FSL 403 FWL of 1/4 SEC

Depth of Deviation: 9730 Radius of Turn: 382 Direction: 179 Total Length: 4932

Measured Total Depth: 15460 True Vertical Depth: 10263 End Pt. Location From Release, Unit or Property Line: 93

FOR COMMISSION USE ONLY

1142791

Status: Accepted

August 22, 2019 2 of 2