Oklahoma Corporation Commission Oil & Gas Conservation Division Post Office Box 52000 Oklahoma City, Oklahoma 73152-2000

Rule 165: 10-3-25

API No.: 35073260600000 Completion Report Spud Date: June 25, 2018

OTC Prod. Unit No.: 073-224267-0-0000 Drilling Finished Date: July 09, 2018

1st Prod Date: October 03, 2018

Completion Date: September 20, 2018

Drill Type: HORIZONTAL HOLE

Well Name: WALRUS 1506 2-36MH Purchaser/Measurer:

Location: KINGFISHER 36 15N 6W

NE NE NW NW 243 FNL 1304 FWL of 1/4 SEC Latitude: 35.73955 Longitude: -97.79372 Derrick Elevation: 0 Ground Elevation: 1190

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400 HOUSTON, TX 77094-1900

Completion Type							
Х	Single Zone						
Multiple Zone							
	Commingled						

Location Exception
Order No
690196

Increased Density
Order No
678147

First Sales Date:

Casing and Cement							
Туре	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	460		300	SURFACE
PRODUCTION	7"	29#	P110	7926		285	3033

Liner								
Туре	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	41/2"	13.5#	P110	5333	0	0	7514	12847

Total Depth: 12849

Packer						
Depth	Brand & Type					
7480	ASIII					

Plug					
Depth Plug Type					
There are no Plug records to display.					

Initial Test Data

June 25, 2019 1 of 2

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure
Nov 01, 2018	MISSISSIPPIAN (LESS CHESTER)	196	39	416	2122	706	GAS LIFT		OPEN	133

Completion and Test Data by Producing Formation

Code: 359MSNLC

Formation Name: MISSISSIPPIAN (LESS

Unit Size

640

CHESTER)

Order No

665424

Perforated Intervals

From To

There are no Perf. Intervals records to display.

Acid Volumes

Spacing Orders

108 BBLS 15% HCL

Fracture Treatments

242,468 BBLS SLICKWATER 6,408,980 LBS SAND PROPPANT

Formation	Тор
TOPEKA	4561
COTTAGE GROVE	6260
CHECKERBOARD	6617
BIG LIME	7084
OSWEGO	7116
VERDIGRIS	7245
PINK LIME	7395
MISSISSIPPIAN	7609

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Class: OIL

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7926' TO TERMINUS @ 12849'. THE 4 1/2" LINER IS NOT CEMENTED. OCC - THE ORDER 690194 IS AN EXCEPTION TO THE RULE 165:10-3-28(C)(2)(B).

Lateral Holes

Sec: 36 TWP: 15N RGE: 6W County: KINGFISHER

SE SW SW SW

169 FSL 391 FWL of 1/4 SEC

Depth of Deviation: 6828 Radius of Turn: 676 Direction: 180 Total Length: 4845

Measured Total Depth: 12849 True Vertical Depth: 7477 End Pt. Location From Release, Unit or Property Line: 169

FOR COMMISSION USE ONLY

1141011

Status: Accepted

June 25, 2019 2 of 2