Oklahoma Corporation Commission Oil & Gas Conservation Division Post Office Box 52000 Oklahoma City, Oklahoma 73152-2000

Rule 165: 10-3-25

API No.: 35051247840000 **Completion Report** Spud Date: May 13, 2020

OTC Prod. Unit No.: 051-227052-0-0000 Drilling Finished Date: July 29, 2020

1st Prod Date: January 16, 2020

Completion Date: January 16, 2020

Drill Type: HORIZONTAL HOLE

Well Name: BILLY 0305 2HA-12 Purchaser/Measurer: DCP MIDSTREAM

GRADY 1 3N 5W Location:

NE SE SE SW

340 FSL 2385 FWL of 1/4 SEC Latitude: 34.754868 Longitude: 97.677697 Derrick Elevation: 1192 Ground Elevation: 1163

OVINTIV MID-CONTINENT INC. 20944 Operator:

> 4 WATERWAY AVE STE 100 THE WOODLANDS, TX 77380-2764

	Completion Type				
Х	Single Zone				
	Multiple Zone				
	Commingled				

Location Exception			
Order No			
718960			

Increased Density				
Order No				
711442				

First Sales Date: 1/18/2021

Casing and Cement									
Туре	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT		
SURFACE	13 3/8	54.5	J-55	1473		710	SURFACE		
INTERMEDIATE	9 5/8	40	P-110 EC	12466		1045	1100		
PRODUCTION	5 1/2	20	P-110	18292		1930	9572		

	Liner							
Туре	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
	There are no Liner records to display.							

Total Depth: 18326

Packer				
Depth Brand & Type				
There are no Packer records to display.				

Plug					
Depth	Plug Type				
There are no Plug records to display.					

Initial Test Data

September 27, 2021 1 of 2

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure
Jan 25, 2021	SPRINGER	1502	45	2379	1584	755	FLOWING	1500		1255

Completion and Test Data by Producing Formation

Formation Name: SPRINGER

Code: 401 SPRG

Class: OIL

Spacing Orders				
Order No	Unit Size			
185688	640			
185087	640			

Perforated Intervals				
From	То			
13303	18167			

Acid Volumes	
0	

Fracture Treatments				
TOTAL FLUID - 175,601BBLS TOTAL PROPPANT - 7,418,420LBS	1			

Formation	Тор
SPRINGER	11591

Were open hole logs run? No Date last log run:

Were unusual drilling circumstances encountered? No Explanation:

Other Remarks

OCC: THE DISMISSING FOR INTERIM ORDER NOMBER 711348 WAS ISSUED ON SEP/27/2021. BILLY 2 IS MORE THAN 1000' AWAY FROM BILLY 1 AND BILLY 3. THE DISMISSING FINAL ORDER SHOULD BE ISSUED AND SIGNED SHORTLY.

Lateral Holes

Sec: 12 TWP: 3N RGE: 5W County: GRADY

SW SW SW SE

77 FSL 2399 FEL of 1/4 SEC

Depth of Deviation: 12565 Radius of Turn: 0 Direction: 360 Total Length: 4864

Measured Total Depth: 18326 True Vertical Depth: 13132 End Pt. Location From Release, Unit or Property Line: 77

FOR COMMISSION USE ONLY

1146162

Status: Accepted

September 27, 2021 2 of 2