

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073265570001

Completion Report

Spud Date: May 04, 2019

OTC Prod. Unit No.: 073-225736-0-0000

Drilling Finished Date: May 18, 2019

1st Prod Date: June 27, 2019

Completion Date: May 31, 2019

Drill Type: HORIZONTAL HOLE

Well Name: DONALD 32-M1SH

Purchaser/Measurer: MUSTANG GAS PRODUCTS LLC

First Sales Date: 07/03/2019

Location: KINGFISHER 29 19N 5W
SW SW SW SW
353 FSL 237 FWL of 1/4 SEC
Latitude: 36.087853 Longitude: -97.76378
Derrick Elevation: 1086 Ground Elevation: 1066

Operator: SK NEMAHA LLC 24221

11700 KATY FWY STE 900
HOUSTON, TX 77079--1222

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	699349		696448	
	Commingled				

Casing and Cement								
Type		Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE		9.625	36	J55	362		270	0
INTERMEDIATE		7	29	P110 CY	6781		415	2919

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4.5	13.5	P110 TXP	5064	0	0	6643.73	11708

Total Depth: 11710

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
There are no Packer records to display.		There are no Plug records to display.	

Initial Test Data										
Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jul 23, 2019	MISSISSIPPIAN	779.01	42.2	1478	1896.96	2185	PUMPING	289	32	280

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

Spacing Orders

Order No	Unit Size
672186	NPT
654350	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

TOTAL 15% HCL : 620

Fracture Treatments

TOTAL 100MESH SAND : 3389500LB, TOTAL 40/70 SAND: 3295617LB, TOTAL FLUID : 267146BBL
--

Formation	Top
MISSISSIPPIAN	6525

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

OPENHOLE PLUG&PERF COMPLETION W/O CEMENT BEHIND. TOTAL 30STAGES

Lateral Holes

Sec: 32 TWP: 19N RGE: 5W County: KINGFISHER

SE SW SW SW

165 FSL 405 FWL of 1/4 SEC

Depth of Deviation: 6464 Radius of Turn: 572 Direction: 180 Total Length: 4347

Measured Total Depth: 11710 True Vertical Depth: 7012 End Pt. Location From Release, Unit or Property Line: 165

FOR COMMISSION USE ONLY

1143290

Status: Accepted