

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073262670000

Completion Report

Spud Date: October 04, 2018

OTC Prod. Unit No.: 07322452900000

Drilling Finished Date: October 18, 2018

1st Prod Date: December 15, 2018

Completion Date: November 27, 2018

Amended

Amend Reason: CHANGE FROM MULTI ZONE TO SINGLE ZONE

Drill Type: HORIZONTAL HOLE

Well Name: PHYLLIS 35-02SH

Purchaser/Measurer: MUSTANG

Location: KINGFISHER 36 19N 6W
NE NW NW NW
253 FNL 385 FWL of 1/4 SEC
Latitude: 36.086461 Longitude: -97.798514
Derrick Elevation: 1152 Ground Elevation: 1132

First Sales Date: 12/15/2018

Operator: SK NEMAHA LLC 24221

11700 KATY FWY STE 900
HOUSTON, TX 77079--1222

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	703027		683701	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	9.625	36	J55	352		170	SURFACE
INTERMEDIATE	7	29	P110	6691		425	1419
PRODUCTION	4.5	13.5	P110	11127		435	5950

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
There are no Liner records to display.								

Total Depth: 11125

Packer	
Depth	Brand & Type
There are no Packer records to display.	

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jan 06, 2019	OSWEGO	429	39.4	694	1618	860	PUMPING		36	344

Completion and Test Data by Producing Formation

Formation Name: OSWEGO

Code: 404OSWG

Class: OIL

Spacing Orders

Order No	Unit Size
661562	640

Perforated Intervals

From	To
10952	6776

Acid Volumes

20% HCL: 367BBL, 20% GEL HCL:7,474BBL, 20% LIGHT GEL:3,934BBL

Fracture Treatments

TOTAL 55,745BBL WITH 15STAGES

Formation	Top
BIGLIME	6236
OSWEGO	6287

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

PLUG AND PERF COMPLETION WITH TOTAL 15 STAGES.

Lateral Holes

Sec: 35 TWP: 19N RGE: 6W County: KINGFISHER

E2 SW SW SW

339 FSL 367 FEL of 1/4 SEC

Depth of Deviation: 5560 Radius of Turn: 934 Direction: 181 Total Length: 4099

Measured Total Depth: 11125 True Vertical Depth: 6258 End Pt. Location From Release, Unit or Property Line: 330

FOR COMMISSION USE ONLY

1144387

Status: Accepted