

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073262360000

Completion Report

Spud Date: October 04, 2018

OTC Prod. Unit No.: 073-224737-0-0000

Drilling Finished Date: October 14, 2018

1st Prod Date: December 19, 2018

Completion Date: November 30, 2018

Drill Type: HORIZONTAL HOLE

Well Name: FAZIO 1705 6-13MH

Purchaser/Measurer:

Location: KINGFISHER 13 17N 5W
NW SW SE SW
353 FSL 1499 FWL of 1/4 SEC
Latitude: 35.942852 Longitude: -97.688287
Derrick Elevation: 1104 Ground Elevation: 1081

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	692222		679819	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			SURFACE
SURFACE	9 5/8"	36#	J55	413		300	SURFACE
INTERMEDIATE	7"	29#	P110	6528		280	4673

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5227	0	0	6330	11557

Total Depth: 11559

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
6273	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jan 17, 2019	MISSISSIPPIAN (LESS CHESTER)	257	39	705	2743	174	GAS LIFT		OPEN	153

Completion and Test Data by Producing Formation	
Formation Name: MISSISSIPPIAN (LESS CHESTER)	Code: 359MSNLC
Class: OIL	

Spacing Orders	
Order No	Unit Size
657891	640

Perforated Intervals	
From	To
There are no Perf. Intervals records to display.	

Acid Volumes	
880 BBLS 15% HCL	

Fracture Treatments	
199,630 BBLS SLICKWATER 4,331,098# SAND PROPPANT	

Formation	Top
TOPEKA	3849
COTTAGE GROVE	5388
CHECKERBOARD	5751
BIG LIME	6043
OSWEGO	6133
VERDIGRIS	6274
PINK LIME	6378
MISSISSIPPIAN	6490

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 6528' TO TERMINUS @ 11559'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes
Sec: 13 TWP: 17N RGE: 5W County: KINGFISHER NE NW NE NW 171 FNL 1845 FWL of 1/4 SEC Depth of Deviation: 6302 Radius of Turn: 481 Direction: 360 Total Length: 4094 Measured Total Depth: 11559 True Vertical Depth: 6876 End Pt. Location From Release, Unit or Property Line: 171

FOR COMMISSION USE ONLY	
Status: Accepted	1141534