

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35087359060001

Completion Report

Spud Date: August 22, 2022

OTC Prod. Unit No.:

Drilling Finished Date:

Amended

1st Prod Date:

Amend Reason: RE-ENTRY, UNITIZED, SET CEMENT PLUGS

Completion Date: September 09, 2022

Drill Type: STRAIGHT HOLE

Well Name: WEST GOLDSBY OSBORN UNIT T-13-1-RE WIW

Purchaser/Measurer:

Location: MCCLAIN 34 8N 3W
NW SE NW SE
1684 FSL 1947 FEL of 1/4 SEC
Latitude: 35.121362 Longitude: -97.500756
Derrick Elevation: 0 Ground Elevation: 1216

First Sales Date:

Operator: TWISTED OAK OPERATING LLC 22261

700 NW 5TH ST
OKLAHOMA CITY, OK 73102-1604

Completion Type		Location Exception		Increased Density	
	Single Zone	Order No		Order No	
	Multiple Zone	There are no Location Exception records to display.		There are no Increased Density records to display.	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	10 3/4	40.5		703		550	SURFACE
PRODUCTION	5 1/2	17 - 20		9318		400	

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
There are no Liner records to display.								

Total Depth: 9321

Packer	
Depth	Brand & Type
There are no Packer records to display.	

Plug	
Depth	Plug Type
800	CEMENT
4635	CEMENT

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure
-----------	-----------	----------------	----------------------	----------------	----------------------------	------------------	----------------------	---------------------------------	---------------	-------------------------

There are no Initial Data records to display.

Completion and Test Data by Producing Formation

Formation Name: NONECode: 999NONEClass: DRY

Formation	Top
HART	9000
OSBORN	9202

Were open hole logs run? Yes
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks

TEMPORARILY ABANDONED AS PER UIC SEPTEMBER 8, 2022 TELEPHONE INSTRUCTIONS. PREVIOUS WELL NAME CUNNINGHAM 1. PLUGGED AND ABANDONED 1979. OCC - ORIGINAL PLUGGING FINISHED MARCH 3, 1979. THE 5 1/2" CASING WAS SHOT OFF AT 6,010'. A CEMENT PLUG WAS SET AT 4,635', USED 175 SACKS CEMENT, TOP CALCULATED AT 4,235', AND A CEMENT PLUG WAS SET AT 800', USING 100 SACKS OF CEMENT COVERING INSIDE AND OUTSIDE SURFACE CASING AT 710', CEMENT LIFTED TO 600'.

FOR COMMISSION USE ONLY	
Status: Accepted	1149011