

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073263880000

Completion Report

Spud Date: December 19, 2018

OTC Prod. Unit No.:

Drilling Finished Date: December 29, 2018

1st Prod Date: April 13, 2019

Completion Date: March 31, 2019

Drill Type: HORIZONTAL HOLE

Well Name: KILGORE 1705 3-4MH

Purchaser/Measurer:

Location: KINGFISHER 4 17N 5W
SW SW SE SW
296 FSL 1501 FWL of 1/4 SEC
Latitude: 35.971135 Longitude: -97.741968
Derrick Elevation: 1114 Ground Elevation: 1091

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	704608		684211	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"	42#	X-42	0			SURFACE
SURFACE	9-5/8"	36#	J-55	454		260	SURFACE
PRODUCTION	7"	29#	P-110	7297		285	4537'

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2	13.5#	P-110	5812	0	0	6712	12524

Total Depth: 12526

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
6659	WEATHERFORD AS-III	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
May 12, 2019	MISSISSIPPIAN	143	39	649	4538	171	GAS LIFT		OPEN	117

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

Spacing Orders

Order No	Unit Size
627858	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

383 BBLS 15% HCL

Fracture Treatments

143,816 BBLS SLICKWATER 3,002,936 LBS SAND PROPPANT
--

Formation	Top
TOPEKA	3931
COTTAGE GROVE	5585
CHECKERBOARD	5955
BIG LIME	6208
OSWEGO	6284
VERDIGRIS	6442
PINK LIME	6550
MISSISSIPPIAN	6662

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING AT 7,297' TO TERMINUS AT 12,526'.
THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes

Sec: 4 TWP: 17N RGE: 5W County: KINGFISHER

NE NE NW NW

169 FNL 1148 FWL of 1/4 SEC

Depth of Deviation: 6651 Radius of Turn: 909 Direction: 360 Total Length: 4448

Measured Total Depth: 12526 True Vertical Depth: 7085 End Pt. Location From Release, Unit or Property Line: 169

FOR COMMISSION USE ONLY

1142594

Status: Accepted