

Oklahoma Corporation Commission  
Oil & Gas Conservation Division  
Post Office Box 52000  
Oklahoma City, Oklahoma 73152-2000  
Rule 165: 10-3-25

Form 1002A

API No.: 35073260590000

**Completion Report**

Spud Date: July 30, 2018

OTC Prod. Unit No.: 073-224451-0-0000

Drilling Finished Date: August 10, 2018

1st Prod Date: October 31, 2018

Completion Date: October 03, 2018

**Drill Type:** HORIZONTAL HOLE

Min Gas Allowable: Yes

Well Name: MAD HATTER 1506 1-34MH

Purchaser/Measurer:

Location: KINGFISHER 34 15N 6W  
NW NE NW NW  
233 FNL 795 FWL of 1/4 SEC  
Latitude: 35.73976 Longitude: -97.83101  
Derrick Elevation: 1236 Ground Elevation: 1213

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400  
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	690201		678079	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			SURFACE
SURFACE	9 5/8"	36#	J55	430		300	SURFACE
PRODUCTION	7"	29#	P110	8129		365	4734

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	4836	0	0	7812	12648

**Total Depth: 12650**

Packer	
Depth	Brand & Type
7762	ASIII

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data
-------------------

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Nov 29, 2018	MISSISSIPPIAN	177	39	36	203	347	GAS LIFT		OPEN	103

#### Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

#### Spacing Orders

Order No	Unit Size
627729	640

#### Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

#### Acid Volumes

31 BBLS 15% HCL
-----------------

#### Fracture Treatments

212,928 BBLS SLICKWATER 5,795,480# SAND PROPPANT
---

Formation	Top
TOPEKA	4656
COTTAGE GROVE	6331
CHECKERBOARD	6701
OSWEGO	7178
VERDIGRIS	7329
PINK LIME	7470
MISSISSIPPIAN	7617

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

#### Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 8129' TO TERMINUS @ 12650'. THE 4 1/2" LINER IS NOT CEMENTED.

#### Lateral Holes

Sec: 34 TWP: 15N RGE: 6W County: KINGFISHER

SE SW SW SW

174 FSL 355 FWL of 1/4 SEC

Depth of Deviation: 7188 Radius of Turn: 737 Direction: 180 Total Length: 4305

Measured Total Depth: 12650 True Vertical Depth: 7784 End Pt. Location From Release, Unit or Property Line: 174

#### FOR COMMISSION USE ONLY

1141320

Status: Accepted