

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35019220360000

Completion Report

Spud Date: February 05, 1980

OTC Prod. Unit No.:

Drilling Finished Date: February 08, 1980

Amended

1st Prod Date: February 08, 1980

Amend Reason: IMPROVE WATER INJECTION DISTRIBUTION

Completion Date: February 08, 1980

Recomplete Date: July 17, 2018

Drill Type: STRAIGHT HOLE

SERVICE WELL

Well Name: HEALDTON 1 UNIT 49

Purchaser/Measurer:

Location: CARTER 31 3S 3W
SW NW SE4 SE4
670 FSL 1540 FWL of 1/4 SEC
Latitude: 34.247449 Longitude: -97.54826
Derrick Elevation: 1033 Ground Elevation: 1023

First Sales Date:

Operator: CITATION OIL & GAS CORPORATION 14156

14077 CUTTEN RD
HOUSTON, TX 77069-2212

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	There are no Location Exception records to display.		There are no Increased Density records to display.	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
PRODUCTION	5 1/2	16.87	K-55	1141			SURFACE

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
There are no Liner records to display.								

Total Depth: 1141

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
1036	AD-1	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure
There are no Initial Data records to display.										
Completion and Test Data by Producing Formation										
Formation Name: HEALDTONCode: 405HLDNClass: INJ										
Spacing Orders					Perforated Intervals					
Order No		Unit Size			From		To			
70267		UNIT			950		1028			
70583		NPT			863		1101			
Acid Volumes					Fracture Treatments					
There are no Acid Volume records to display.					There are no Fracture Treatments records to display.					

Formation	Top
PONTOTOC	0
HEALTON	700

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks
OCC REP DICKIE WELCH APPROVED TEST BY PHONE, NOT ON LOCATION. OCC - UIC PERMIT ORDERS 9889/172000 OCC - UNITIZATION ORDER 70267 HEALDTON 1 UNIT (HEALDTON SAND) OCC - NUNC PRO TUNC ORDER 70583 FOR ORDER 70267

FOR COMMISSION USE ONLY	
Status: Accepted	1139851