#### Oklahoma Corporation Commission Oil & Gas Conservation Division Post Office Box 52000 Oklahoma City, Oklahoma 73152-2000 Rule 165: 10-3-25

API No.: 35087221870000

OTC Prod. Unit No.:

#### **Completion Report**

Spud Date: December 31, 2018

Drilling Finished Date: January 28, 2019 1st Prod Date: February 18, 2022

Completion Date: February 01, 2022

Min Gas Allowable: Yes

Purchaser/Measurer: ENABLE

First Sales Date: 2/18/2022

Drill Type: HORIZONTAL HOLE

Well Name: JOKER 1-11H

Location: MCCLAIN 2 7N 4W SW SW SE SW 215 FSL 1560 FWL of 1/4 SEC Latitude: 35.102889293 Longitude: -97.59478909 Derrick Elevation: 1221 Ground Elevation: 1196

Operator: BRICKTOWN ENERGY LLC 24520

3030 NW EXPRESSWAY STE 900 OKLAHOMA CITY, OK 73112-5468

	Completion Type	Location Exception	] [	Increased Density
Х	Single Zone	Order No	1 [	Order No
	Multiple Zone	There are no Location Exception records to display.	1	There are no Increased Density records to display.
	Commingled			

Casing and Cement											
Туре			Size	Weight	Grade	Fe	et	PSI	SAX	Top of CMT	
CONDUCTOR			20	106.5	J55	J55 80				SURFACE	
SURFACE			13.375	54.5	J55	J55 450			455	SURFACE	
INTERMEDIATE			9.625	36	J55	32	00	570		SURFACE	
PRODUCTION			5.5	23	HCP-110	152	15257		1680	1680 3767	
Liner											
Туре	Size	Wei	ght	Grade	Length	PSI	SAX	Top Depth		Bottom Depth	
There are no Liner records to display.											

### Total Depth: 15271

Pac	cker	Plug				
Depth	Brand & Type	Depth	Plug Type			
There are no Packe	er records to display.	There are no Plug records to display.				

Test Date	Format	ion	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/D		Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure
Mar 11, 2022	WOODFORD		426	43.9	459		1077	1051	PUMPING	196	64	982
Completion and Test Data by Producing Formation												
		Code: 315WDFD Class: OIL										
	Spacing Orders						Perforated I					
Orde	Order No Unit Size				From			То		-		
678	678750 640				10156			15	119			
		Fracture Treatments										
		FRAC FLUID: 253,874 BARRELS SAND: 8,860,540 POUNDS										
Formation Top						W	/ere open hole l	ogs run? No				
HEEBNER					5672	Date last log run:						
HEDLAND					6096	Were unusual drilling circumstances encountered? No						

Explanation:

6151

6839

7262

7565

7565

9132

9409

9592

## Other Remarks

MEDRANO

COTTAGE GROVE

CHECKERBOARD

HOGSHOOTER

CHEROKEE

**RED FORK** 

MERAMEC

WOODFORD

WELL DRILLED BY ECHO OPERATING. COMPLETED BY BRICKTOWN ENERGY OCC - WELL'S COMPLETION INTERVAL ON PATTERN TO THE SPACING ORDER.

Lateral Holes

Sec: 11 TWP: 7N RGE: 4W County: MCCLAIN

NE SW SW SW

25 FSL 404 FWL of 1/4 SEC

Depth of Deviation: 8671 Radius of Turn: 1220 Direction: 177 Total Length: 5255

Measured Total Depth: 15271 True Vertical Depth: 9896 End Pt. Location From Release, Unit or Property Line: 25

# FOR COMMISSION USE ONLY

Status: Accepted

1148008