## Oklahoma Corporation Commission Oil & Gas Conservation Division Post Office Box 52000 Oklahoma City, Oklahoma 73152-2000 Rule 165: 10-3-25

Completion Report Spud Date: November 11, 2021

OTC Prod. Unit No.: 087-227703 Drilling Finished Date: December 10, 2021

1st Prod Date: March 09, 2022

Completion Date: March 04, 2022

First Sales Date: 3/10/22

Drill Type: HORIZONTAL HOLE

API No.: 35087223260000

Well Name: CHARLES 0804 34-3 2WXH

Purchaser/Measurer: ENABLE

Location: MCCLAIN 34 8N 4W

SE SE NE NW

1033 FNL 2478 FWL of 1/4 SEC Latitude: 35.128531 Longitude: -97.609106 Derrick Elevation: 1216 Ground Elevation: 1192

Operator: NATIVE EXPLORATION OPERATING LLC 24070

123 NW 8TH ST

OKLAHOMA CITY, OK 73102-5804

	Completion Type
Χ	Single Zone
	Multiple Zone
	Commingled

Location Exception
Order No
724739

Increased Density			
Order No			
720716			
720562			

Casing and Cement								
Type Size Weight Grade Feet PSI SAX Top of CMT								
SURFACE	9.625	40#	J-55	1470		380	SURFACE	
PRODUCTION	5.5	20#	P110	18700		2320	SURFACE	

				Liner				
Туре	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
			There are	no Liner record	ds to displa	ay.		

Total Depth: 20135

Packer					
Depth	Brand & Type				
There are no Packe	r records to display.				

Plug				
Depth	Plug Type			
There are no Plug records to display.				

				Initial Tes	t Data					
Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure
Mar 31, 2022	WOODFORD	1098	44	1000	910	1392	GAS LIFT		128/128	1789

September 15, 2022 1 of 2

## **Completion and Test Data by Producing Formation**

Formation Name: WOODFORD

Code: 319WDFD

Class: OIL

Spacing Orders					
Order No	Unit Size				
681783	640				
681782	640				
724704	MULTIUNIT				

Perforated Intervals					
То					
14922					
18601					

**Acid Volumes** 

There are no Acid Volume records to display.

Fracture Treatments	
597,168 BBLS WATER 21,184,682 LBS PROPPANT	

Formation	Тор
WOODFORD	9607

Were open hole logs run? No Date last log run:

Were unusual drilling circumstances encountered? Yes Explanation: DRILLED HOLE TO 20,135 HOLE PACKED OFF. SET 5.5" PRODUCTION CASING @ 18,700.

Other Remarks

There are no Other Remarks.

## Lateral Holes

Sec: 3 TWP: 7N RGE: 4W County: MCCLAIN

SE SW SE SW

73 FSL 1709 FWL of 1/4 SEC

Depth of Deviation: 9400 Radius of Turn: 599 Direction: 180 Total Length: 10136

Measured Total Depth: 20135 True Vertical Depth: 10024 End Pt. Location From Release, Unit or Property Line: 73

## FOR COMMISSION USE ONLY

1148207

Status: Accepted

September 15, 2022 2 of 2