

Oklahoma Corporation Commission  
Oil & Gas Conservation Division  
Post Office Box 52000  
Oklahoma City, Oklahoma 73152-2000  
Rule 165: 10-3-25

Form 1002A

API No.: 35035215740000

**Completion Report**

Spud Date: March 08, 2022

OTC Prod. Unit No.: 035-227954-0-0000

Drilling Finished Date: March 09, 2022

1st Prod Date: June 01, 2022

Completion Date: May 31, 2022

**Drill Type: STRAIGHT HOLE**

Well Name: FRED HARTLEY 24-20C

Purchaser/Measurer: CVR

Location: CRAIG 20 27N 19E  
NW SE SE SW  
380 FSL 2235 FWL of 1/4 SEC  
Latitude: 36.80172222 Longitude: -95.29825  
Derrick Elevation: 893 Ground Elevation: 885

First Sales Date: 06/01/2022

Operator: NEOK PRODUCTION COMPANY LLC 21838  
PO BOX 428

NOWATA, OK 74048-0428

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	There are no Location Exception records to display.		There are no Increased Density records to display.	
	Commingle				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	8-5/8	20	J-55	22		12	SURFACE
PRODUCTION	4 1/2	10.5	J-55	975		90	SURFACE

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
There are no Liner records to display.								

**Total Depth: 978**

Packer	
Depth	Brand & Type
There are no Packer records to display.	

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data										
Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jun 01, 2022	ARBUCKLE	15	22			95	PUMPING			20

Completion and Test Data by Producing Formation			
Formation Name: ARBUCKLE		Code: 169ABCK	Class: OIL
<b>Spacing Orders</b>		<b>Perforated Intervals</b>	
<b>Order No</b>	<b>Unit Size</b>	<b>From</b>	<b>To</b>
There are no Spacing Order records to display.		There are no Perf. Intervals records to display.	
<b>Acid Volumes</b>		<b>Fracture Treatments</b>	
170 GAL OF 15% HCL		NONE	

Formation	Top
ARBUCKLE	975

Were open hole logs run? Yes  
Date last log run: April 14, 2022

Were unusual drilling circumstances encountered? No  
Explanation:

Other Remarks
OCC - OPEN-HOLE COMPLETION IN THE ARBUCKLE FROM 975-978.5'

FOR COMMISSION USE ONLY	
Status: Accepted	1148227