Oklahoma Corporation Commission Oil & Gas Conservation Division Post Office Box 52000 Oklahoma City, Oklahoma 73152-2000 Rule 165: 10-3-25

API No.: 35073260350000

Drill Type:

OTC Prod. Unit No.: 073-224112

Well Name: LAREDO 18-08-23 1H

Completion Report

Spud Date: July 22, 2018

Drilling Finished Date: August 09, 2018 1st Prod Date: September 04, 2018

Completion Date: September 03, 2018

Min Gas Allowable: Yes

Purchaser/Measurer: GSPM

First Sales Date: 09/04/2018

Location: KINGFISHER 26 18N 8W NE NW NW NW 185 FNL 620 FWL of 1/4 SEC Latitude: 36.0142497 Longitude: -98.03010371 Derrick Elevation: 1076 Ground Elevation: 1051

Operator: CHISHOLM OIL & GAS OPERATING LLC 23991

1 W 3RD ST STE 1700 TULSA, OK 74103-3522

HORIZONTAL HOLE

	Completion Type	Location Exception	Increased Density			
Х	Single Zone	Order No	Order No			
	Multiple Zone	693543	There are no Increased Density records to display.			
	Commingled	705624*				

Casing and Cement										
Т	Туре		ze Weight	t Grade	Fe	eet PSI		SAX	Top of CMT	
CONI	CONDUCTOR		0		8	0			SURFACE	
SUI	RFACE	9 5/8 40 J-55 458		58		225	SURFACE			
PROE	PRODUCTION		29	P-110	81	8143		280	4371	
	Liner									
Туре	Size	Weight	Grade	Length	PSI	SAX	Тор	Depth	Bottom Depth	
LINER	4 1/2	13.5	P-110	5346	0	0 0 7483		12829		

Total Depth: 12829

Pac	ker		Plug			
Depth	Depth Brand & Type			Plug Type		
8143 - 12829	SWELL PACKERS OPEN HOLE COMPLETION		There are no Plug records to display.			

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure
Sep 20, 2018	MISSISSIPPI LIME	231	42	418	1809	2405	ESP		64	170
		Con	pletion and	Test Data b	y Producing F	ormation				
	Formation Name: MISSI	SSIPPI LIME		Code: 35	1MSSLM	С	lass: OIL			
Spacing Orders					Perforated I					
Orde	Order No Unit Size			Fron	From To			7		
674	674809 640			There are no Perf. Intervals records to display.						
	Acid Volumes		Fracture Treatments							
48,268 GAL 15% HCL				2,272,540 LBS 100 MESH SAND; 9,899,780 LBS 30/50 SAND; 12,172,320 GAL SLICKWATER						

Formation	Тор
CHECKERBOARD	6455
BIG LIME	6682
OSWEGO 3	6843
VERDIGRIS	6948
PINK LIME	7035
CHESTER	7245
MANNING	7435
MISSISSIPPI LIME	7697
MRMC SH 1	7743
MRMC SH 2	7806

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No Explanation:

Other Remarks

OCC – THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" AT 8143' TO TERMINUS AT 12829', THE 4 1/2 LINER IS NOT CEMENTED.

OCC - PEFORATIONS FROM 8143 - 12829

OCC -* ORDER 705624 NUNC PRO TUNC FOR ORDER 693543.

Lateral Holes

Sec: 23 TWP: 18N RGE: 8W County: KINGFISHER

SE NW NW NW

400 FNL 359 FWL of 1/4 SEC

Depth of Deviation: 7411 Radius of Turn: 468 Direction: 355 Total Length: 4682

Measured Total Depth: 12829 True Vertical Depth: 7796 End Pt. Location From Release, Unit or Property Line: 400

FOR COMMISSION USE ONLY