

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35137259570003

Completion Report

Spud Date: September 14, 2004

OTC Prod. Unit No.: 137-034041-0-0000

Drilling Finished Date: September 19, 2004

Amended

1st Prod Date: October 08, 2004

Amend Reason: HOLE IN PACKER , REPAIR , RESET PACKER , SET PUMP AND RETURN TO PRODUCTION

Completion Date: October 06, 2004

Recomplete Date: May 03, 2021

Drill Type: STRAIGHT HOLE

Well Name: MCCLANAHAN-FRENSLEY 344113

Purchaser/Measurer:

Location: STEPHENS 34 1S 5W
SW NE NE SE
2147 FSL 2192 FWL of 1/4 SEC
Latitude: 34.4256728 Longitude: -97.7034227
Derrick Elevation: 1160 Ground Elevation: 1156

First Sales Date:

Operator: CITATION OIL & GAS CORPORATION 14156

14077 CUTTEN RD
HOUSTON, TX 77069-2212

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	There are no Location Exception records to display.		There are no Increased Density records to display.	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
PRODUCTION	5 1/2	17	J55	1194	1000	210	SURFACE

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
There are no Liner records to display.								

Total Depth: 1200

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
There are no Packer records to display.		There are no Plug records to display.	

Initial Test Data										
Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
May 06, 2021	PERMIAN	0.25					PUMPING			

Completion and Test Data by Producing Formation

Formation Name: PERMIAN

Code: 459PRMN

Class: OIL

Spacing Orders**Order No****Unit Size**

There are no Spacing Order records to display.

Perforated Intervals**From****To**

339

1103

Acid Volumes

NO ADDITIONAL TREATMENT

Fracture Treatments

NO ADDITIONAL TREATMENT

Formation	Top
PERMIAN	339

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

OCC - PERMIAN IS UNSPACED

OCC - NO FIRST SALES DATE OR PURCHASER AT THE TIME OF THIS DOCUMENTS SUBMITTAL

OPERATOR - 1/3 (PIN END)OF 21ST JOINT HAD SEVERAL HOLES AND WAS SEVERELY PITTED W/ HEAVY SCALE DEPOSIT, 2 7/8" COLLAR LOOKING UP @ APPROX. 749.90' PBTD @ 1192' ORIGINAL EOT 1101 (35 JTS.) 21 JOINT TALLY 658.90'. 3/4" ROD BODY SHOULD BE ~ 39' BELOW TOP OF TUBING FISH STILL INSIDE TUBING. 16 RODS AND 2 1/4" PLUNGER LEFT IN TUBING. 14 JTS 2 7/8" TBG. AND PUMP BRL. LEFT IN WELL. SECURE WELL SDFN. SET PUMP , PUT BACK INTO PRODUCTION

FOR COMMISSION USE ONLY

1147531

Status: Accepted