

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073262150000

Completion Report

Spud Date: September 28, 2018

OTC Prod. Unit No.: 073-224620-0-0000

Drilling Finished Date: October 09, 2018

1st Prod Date: November 28, 2018

Completion Date: November 10, 2018

Drill Type: HORIZONTAL HOLE

Min Gas Allowable: Yes

Well Name: CHESHIRE CAT 1506 7-13MH

Purchaser/Measurer:

Location: KINGFISHER 13 15N 6W
NW SW SE SW
347 FSL 1586 FWL of 1/4 SEC
Latitude: 35.770192 Longitude: -97.79279
Derrick Elevation: 1236 Ground Elevation: 1211

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	693460		680341	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	112			SURFACE
SURFACE	9 5/8"	36#	J55	417		300	SURFACE
PRODUCTION	7"	29#	P110	7783		285	4265

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5136	0	0	7585	12721

Total Depth: 12723

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7493	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Dec 27, 2018	MISSISSIPPIAN (LESS CHESTER)	70	39	197	2814	862	GAS LIFT		OPEN	132

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders

Order No	Unit Size
661217	640
656904	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

796 BBLS 15% HCL

Fracture Treatments

219,703 BBLS SLICKWATER 5,485,160# SAND PROPPANT

Formation	Top
TOPEKA	4485
COTTAGE GROVE	6133
CHECKERBOARD	6509
BIG LIME	6968
OSWEGO	7006
VERDIGRIS	7127
PINK LIME	7250
MISSISSIPPIAN	7404

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7783' TO TERMINUS @ 12723'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes

Sec: 13 TWP: 15N RGE: 6W County: KINGFISHER

NW NE NE NW

170 FNL 2108 FWL of 1/4 SEC

Depth of Deviation: 7048 Radius of Turn: 745 Direction: 359 Total Length: 4505

Measured Total Depth: 12723 True Vertical Depth: 7630 End Pt. Location From Release, Unit or Property Line: 170

FOR COMMISSION USE ONLY

Status: Accepted

1141453