## Oklahoma Corporation Commission Oil & Gas Conservation Division Post Office Box 52000 Oklahoma City, Oklahoma 73152-2000

Rule 165: 10-3-25

API No.: 35017224730000 **Completion Report** Spud Date: December 15, 1982

Drilling Finished Date: January 05, 1983 OTC Prod. Unit No.:

1st Prod Date: January 26, 1983

Amended Completion Date: January 28, 1983

Recomplete Date: September 06, 2018

Drill Type: STRAIGHT HOLE

Purchaser/Measurer: Well Name: O U 2

Location: CANADIAN 31 14N 8W First Sales Date:

C SE NW SW 1650 FSL 990 FWL of 1/4 SEC

Latitude: 35.642846636 Longitude: -98.097201626

Amend Reason: PERFORMED ACID JOB; UPDATED TEST INFORMATION

Derrick Elevation: 1420 Ground Elevation: 1402

Operator: URBAN OIL & GAS GROUP LLC 22756

> 1000 E 14TH ST STE 300 PLANO, TX 75074-6220

Completion Type				
Х	Single Zone			
	Multiple Zone			
	Commingled			

Location Exception
Order No
230316

Increased Density				
Order No				
There are no Increased Density records to display.				

Casing and Cement								
Туре	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT	
SURFACE	8 5/8	24	K-55	1006		550	SURFACE	
PRODUCTION	4 1/2	10.4 / 11.6	K-55	8112		400	7020	

				Liner				
Туре	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
There are no Liner records to display.								

Total Depth: 8120

Packer				
Depth	Brand & Type			
7986	AS1-X			

Plug				
Depth Plug Type				
There are no Plug records to display.				

**Initial Test Data** 

May 12, 2020 1 of 2

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure
Feb 05, 2019	COTTAGE GROVE	6	39			156	PUMPING		64/64	

## **Completion and Test Data by Producing Formation**

Formation Name: COTTAGE GROVE

Code: 405CGGV

Class: OIL

Spacing Orders				
Order No	Unit Size			
206554	640			

Perforated Intervals				
From	То			
8024	8036			

Acid Volumes

2,500 GALS 15% HCL ACID 45 BBLS 2% KCL ACID FLUSH

Fracture Treatments	
NO ADDITIONAL FRAC TREATMENT	

Formation	Тор
TONKAWA	7350
COTTAGE GROVE	8020

Were open hole logs run? No Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

## Other Remarks

OPERATOR - CLEANED OUT WELLBORE, ACIDIZED

OCC - OPERATOR UPDATED CEMENT TOPS

## FOR COMMISSION USE ONLY

1144911

Status: Accepted

May 12, 2020 2 of 2