

Oklahoma Corporation Commission  
Oil & Gas Conservation Division  
Post Office Box 52000  
Oklahoma City, Oklahoma 73152-2000  
Rule 165: 10-3-25

Form 1002A

API No.: 35047251900000

**Completion Report**

Spud Date: February 19, 2019

OTC Prod. Unit No.: 047-225408-0-0000

Drilling Finished Date: March 09, 2019

1st Prod Date: May 12, 2019

Completion Date: April 05, 2019

**Drill Type: HORIZONTAL HOLE**

Well Name: BETTY 29-M1NH

Purchaser/Measurer: MUSTANG GAS PRODUCTS LLC

First Sales Date: 5/18/2019

Location: GARFIELD 29 20N 6W  
SE SE SW SW  
317 FSL 1145 FWL of 1/4 SEC  
Latitude: 36.174921 Longitude: -97.867528  
Derrick Elevation: 1203 Ground Elevation: 1183

Operator: SK NEMAHA LLC 24221

11700 KATY FWY STE 900  
HOUSTON, TX 77079--1222

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	705565		689324	
	Commingled			692361	

Casing and Cement								
Type		Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE		9.625	36	J55	475		160	SURFACE
PRODUCTION		7	29	P110 CY	7087067		485	3630

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4.5	13.5	P110	5245	0	0	6832	12077

**Total Depth: 12079**

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
There are no Packer records to display.		There are no Plug records to display.	

Initial Test Data										
Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jun 14, 2019	MISSISSIPPIAN	337.83	38	670	1983.93	1127	PUMPING	138	40	173

**Completion and Test Data by Producing Formation**

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

**Spacing Orders**

Order No	Unit Size
602714	640
705565	MULTI UNIT
705564	MULTI UNIT
626203	640
631077	NPT

**Perforated Intervals**

From	To
12065	7700

**Acid Volumes**

TOTAL 15% HCL : 2333LB

**Fracture Treatments**TOTAL 100MESH SAND : 3117160LB, TOTAL 40/70  
SAND : 3498796LB, TOTAL FLUID : 202509LB

Formation	Top
MISSISSIPPIAN	6968

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

**Other Remarks**OPENHOLE PLUG&PERF COMPLETION W/O CEMENT BEHIND.  
TOTAL 31STAGES**Lateral Holes**

Sec: 29 TWP: 20N RGE: 6W County: GARFIELD

NE NE NW NW

535 FNL 936 FWL of 1/4 SEC

Depth of Deviation: 6819 Radius of Turn: 566 Direction: 360 Total Length: 4371

Measured Total Depth: 12079 True Vertical Depth: 7343 End Pt. Location From Release, Unit or Property Line: 175

**FOR COMMISSION USE ONLY**

1143273

Status: Accepted