

Oklahoma Corporation Commission  
Oil & Gas Conservation Division  
Post Office Box 52000  
Oklahoma City, Oklahoma 73152-2000  
Rule 165: 10-3-25

Form 1002A

API No.: 35073265270000

**Completion Report**

Spud Date: May 03, 2019

OTC Prod. Unit No.: 0732225824-0-0000

Drilling Finished Date: May 13, 2019

1st Prod Date: July 20, 2019

Completion Date: June 24, 2019

**Drill Type:** HORIZONTAL HOLE

Min Gas Allowable: Yes

Well Name: MOUSE RAT 1605 10-9MH

Purchaser/Measurer:

Location: KINGFISHER 9 16N 5W  
SE SE SW SE  
237 FSL 1334 FEL of 1/4 SEC  
Latitude: 35.871589 Longitude: -97.731926  
Derrick Elevation: 1055 Ground Elevation: 1030

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400  
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	702855		687741	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"	47.22#	X-42	125			SURFACE
SURFACE	9.625"	36#	J-55	374		265	SURFACE
PRODUCTION	7"	29#	P-110	7500		280	4537

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4.5"	13.5#	P-110	5065	0	0	7228	12293

**Total Depth: 12295**

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7183	WEATHERFORD AS-III	There are no Plug records to display.	

Initial Test Data
-------------------

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Aug 18, 2019	MISSISSIPPIAN	351	39	922	2628	337	GAS LIFT		OPEN	153

#### Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

#### Spacing Orders

Order No	Unit Size
669705	640

#### Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

#### Acid Volumes

24 BBLS 15% HCL
-----------------

#### Fracture Treatments

190,378 BBLS SLICKWATER 3,022,540 LBS SAND PROPPANT
--

Formation	Top
TOPEKA	4113
COTTAGE GROVE	5694
CHECKERBOARD	6045
OSWEGO	6423
VERDIGRIS	6615
PINK LIME	6727
MISSISSIPPIAN	6815

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

#### Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING AT 7,500' TO TERMINUS AT 12,295'.  
THE 4-1/2" LINER IS NOT CEMENTED.

BHL FROM ITD

#### Lateral Holes

Sec: 9 TWP: 16N RGE: 5W County: KINGFISHER

NW NE NE NE

173 FNL 378 FEL of 1/4 SEC

Depth of Deviation: 6599 Radius of Turn: 599 Direction: 360 Total Length: 4756

Measured Total Depth: 12295 True Vertical Depth: 6987 End Pt. Location From Release, Unit or Property Line: 173

#### FOR COMMISSION USE ONLY

1143310

Status: Accepted