Oklahoma Corporation Commission Oil & Gas Conservation Division Post Office Box 52000 Oklahoma City, Oklahoma 73152-2000

Rule 165: 10-3-25

API No.: 35073265290000 **Completion Report** Spud Date: April 22, 2019

OTC Prod. Unit No.: 073-225825-0-0000 Drilling Finished Date: May 02, 2019

1st Prod Date: July 21, 2019

Completion Date: June 24, 2019

Drill Type: HORIZONTAL HOLE

Min Gas Allowable: Yes

First Sales Date:

Well Name: MOUSE RAT 1605 7-9MH Purchaser/Measurer:

Location: KINGFISHER 9 16N 5W

SE SE SW SE

217 FSL 1334 FEL of 1/4 SEC

Latitude: 35.871534 Longitude: -97.731926 Derrick Elevation: 1054 Ground Elevation: 1029

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

> 15021 KATY FREEWAY STE 400 HOUSTON, TX 77094-1900

Completion Type					
Х	Single Zone				
	Multiple Zone				
	Commingled				

Location Exception
Order No
702854

Increased Density
Order No
687741

Casing and Cement							
Туре	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"	47.22#	X-42	125			SURFACE
SURFACE	9.58"	36#	J-55	350		265	SURFACE
PRODUCTION	7"	29#	P-110	7102		280	4176

				Liner				
Туре	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4.5"	13.5#	P-110	5024	0	0	6978	12002

Total Depth: 12004

Packer					
Depth	Brand & Type				
6910	WEATHERFORD AS-III				

Plug					
Depth Plug Type					
There are no Plug records to display.					

Initial Test Data

November 20, 2019 1 of 2

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure
Aug 20, 2019	MISSISSIPPIAN	90	39	289	3211	286	GAS LIFT		OPEN	119

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

Spacing Orders						
Order No	Unit Size					
669705	640					

Perforated Intervals					
From To					
There are no Perf. Intervals records to display.					

Acid Volumes

NO ACID USED IN THIS COMPLETION

Fracture Treatments

151,268 BBLS SLICKWATER 3,0880,820 LBS SAND PROPPANT

Formation	Тор
TOPEKA	4064
COTTAGE GROVE	5622
CHECKERBOARD	5977
OSWEGO	6352
VERDIGRIS	6551
PINK LIME	6678
MISSISSIPPIAN	6828

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING AT 7,126' TO TERMINUS AT 12,004'.

THE 4-1/2" LINER IS NOT CEMENTED.

BHL FROM ITD

Lateral Holes

Sec: 9 TWP: 16N RGE: 5W County: KINGFISHER

NW NE NW NE

171 FNL 1777 FEL of 1/4 SEC

Depth of Deviation: 6377 Radius of Turn: 641 Direction: 360 Total Length: 4621

Measured Total Depth: 12004 True Vertical Depth: 6776 End Pt. Location From Release, Unit or Property Line: 171

FOR COMMISSION USE ONLY

1143323

Status: Accepted

November 20, 2019 2 of 2