Oklahoma Corporation Commission Oil & Gas Conservation Division Post Office Box 52000 Oklahoma City, Oklahoma 73152-2000

Rule 165: 10-3-25

OTC Prod. Unit No.: 073-225529-0-0000 Drilling Finished Date: March 21, 2019

1st Prod Date: May 18, 2019

Completion Date: April 24, 2019

Drill Type: HORIZONTAL HOLE

Min Gas Allowable: Yes

Well Name: ABERFELDY 1605 3-16MH

Purchaser/Measurer:

Location: KINGFISHER 16 16N 5W SW SW SF SW

First Sales Date:

SW SW SE SW 234 FSL 1626 FWL of 1/4 SEC

Latitude: 35.857015 Longitude: -97.739683 Derrick Elevation: 1037 Ground Elevation: 1012

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400 HOUSTON, TX 77094-1900

	Completion Type					
Х	Single Zone					
	Multiple Zone					
	Commingled					

Location Exception
Order No
699086

Increased Density
Order No
686849

Casing and Cement							
Туре	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"	49#		125			SURFACE
SURFACE	9-5/8"	36#	J-55	375		265	SURFACE
PRODUCTION	7"	29#	P-110	6954		280	4002

				Liner				
Туре	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4-1/2"	11.6#	P-110	5103	0	0	6745	11848

Total Depth: 11850

Packer				
Depth	Brand & Type			
6711	WEATHERFORD AS-III			

Plug					
Depth Plug Type					
There are no Plug records to display.					

Initial Test Data

November 19, 2019 1 of 2

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure
Jun 16, 2019	MISSISSIPPIAN (LESS CHESTER)	96	39	289	3010	248	GAS LIFT		OPEN	124

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS

CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders					
Order No	Unit Size				
660000	640				

Perforated Intervals						
From To						
There are no Perf. Intervals records to display.						

Acid Volumes

NO ACID USED IN THIS COMPLETION.

Fracture Treatments

149,778 BBLS SLICKWATER 3,034,225 LBS SAND PROPPANT

Formation	Тор
COTTAGE GROVE	5602
CHECKERBOARD	5953
OSWEGO	6328
VERDIGRIS	6537
PINK LIME	6670
MISSISSIPPIAN	6797

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING AT 6,954' TO TERMINUS AT 11,850. THE 4-1/2" LINER IS NOT CEMENTED.

BHL FROM ITD

Lateral Holes

Sec: 16 TWP: 16N RGE: 5W County: KINGFISHER

NW NW NE NW

171 FNL 1494 FWL of 1/4 SEC

Depth of Deviation: 6334 Radius of Turn: 555 Direction: 360 Total Length: 4645

Measured Total Depth: 11850 True Vertical Depth: 6827 End Pt. Location From Release, Unit or Property Line: 171

FOR COMMISSION USE ONLY

1142806

Status: Accepted

November 19, 2019 2 of 2