

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073264760000

Completion Report

Spud Date: April 02, 2019

OTC Prod. Unit No.: 73-225412-0-0000

Drilling Finished Date: April 16, 2019

1st Prod Date: June 23, 2019

Completion Date: May 14, 2019

Drill Type: HORIZONTAL HOLE

Well Name: PHYLLIS 36-M3SH

Purchaser/Measurer: MUSTANG GAS PRODUCTS LLC

First Sales Date: 06/21/2019

Location: KINGFISHER 36 19N 6W
SE NW NE NW
402 FNL 1805 FWL of 1/4 SEC
Latitude: 36.085997 Longitude: -97.79371
Derrick Elevation: 1147 Ground Elevation: 1127

Operator: SK NEMAHA LLC 24221

11700 KATY FWY STE 900
HOUSTON, TX 77079

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	713593		695159	
	Commingled				

Casing and Cement								
Type		Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE		9.625	36	J55	342		280	SURFACE
PRODUCTION		7	29	P110 CY	7029		465	2417

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4.5	13.5	P110 MS	4799	0	0	6883	11682

Total Depth: 11684

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
There are no Packer records to display.		There are no Plug records to display.	

Initial Test Data										
Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jul 13, 2019	MISSISSIPPIAN	334.68	40.4	324	967.52	467	PUMPING	951	OPEN/6	177

Completion and Test Data by Producing Formation			
Formation Name: MISSISSIPPIAN		Code: 359MSSP	Class: OIL
Spacing Orders		Perforated Intervals	
Order No	Unit Size	From	To
There are no Spacing Order records to display.		11684	6775
Acid Volumes		Fracture Treatments	
15% HCL 1377BBL		TOTAL FLUID 194835BBL TOTAL PROP 4525105LBS	

Formation	Top
MISSISSIPPIAN	6775

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks
OPENHOLE PLUG&PERF COMPLETION W/O CEMENT BEHIND. TOTAL 28STAGES

Lateral Holes
Sec: 36 TWP: 19N RGE: 6W County: KINGFISHER SE SE SE SW 176 FSL 2574 FEL of 1/4 SEC Depth of Deviation: 6673 Radius of Turn: 638 Direction: 180 Total Length: 4009 Measured Total Depth: 11684 True Vertical Depth: 7179 End Pt. Location From Release, Unit or Property Line: 176

FOR COMMISSION USE ONLY	
Status: Accepted	1143288