

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35087221670000

Completion Report

Spud Date: August 01, 2018

OTC Prod. Unit No.: 087-224936-0-0000

Drilling Finished Date: August 27, 2018

1st Prod Date: January 25, 2019

Completion Date: January 06, 2019

Drill Type: HORIZONTAL HOLE

Min Gas Allowable: Yes

Well Name: LIGHTHORSE 18-19-0603 1WXH

Purchaser/Measurer: ENABLE

Location: MCCLAIN 7 6N 3W
SW SW SW
215 FSL 240 FWL of 1/4 SEC
Latitude: 35.001141434 Longitude: -97.563693998
Derrick Elevation: 0 Ground Elevation: 1155

First Sales Date: 02/10/19

Operator: NATIVE EXPLORATION OPERATING LLC 24070
PO BOX 18108
909 NW 63RD ST
OKLAHOMA CITY, OK 73154-0108

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	693020		There are no Increased Density records to display.	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	9 5/8	36#	J-55	1500	3520	490	SURFACE
PRODUCTION	5 1/2	20#	P-110-IC	16274	12640	671	5000

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
There are no Liner records to display.								

Total Depth: 16423

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
There are no Packer records to display.		There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Mar 09, 2019	WOODFORD	401	40	322	803	831	FLOWING	160	128	1000

Completion and Test Data by Producing Formation

Formation Name: WOODFORD

Code: 319WDFD

Class: OIL

Spacing Orders

Order No	Unit Size
675972	640
688218	640
693019	MULTIUNIT

Perforated Intervals

From	To
10127	16027

Acid Volumes

0 GALLONS ACID

Fracture Treatments

14,690,620 LBS SAND; 325,176 BBLS FLUID (SLICKWATER)

Formation	Top
WOODFORD	9903

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

OCC - THIS DOCUMENT IS ACCEPTED BASED ON THE DATA SUBMITTED NEITHER THE FINAL LOCATION EXCEPTION NOR THE FINAL MULTIUNIT ORDERS HAVE BEEN SUBMITTED.

Lateral Holes

Sec: 19 TWP: 6N RGE: 3W County: MCCLAIN

 SE SW SW SW

 50 FSL 360 FWL of 1/4 SEC

 Depth of Deviation: 9486 Radius of Turn: 432 Direction: 180 Total Length: 6505

 Measured Total Depth: 16423 True Vertical Depth: 9918 End Pt. Location From Release, Unit or Property Line: 50

FOR COMMISSION USE ONLY

Status: Accepted

1143285

McCLAIN

County, Oklahoma

215° FSL - 240° FWL Section 7 Township 6N Range 3W I.M.

FINAL AS-DRILLED PLAT



Surface Hole Information was gathered with a GPS receiver with at foot Horiz/Vert. accuracy.

SURFACE LOCATION (SEC 7)

DATUM: NAD-27
LAT: 35°00'04.1" N
LONG: 97°33'49.3" W
LAT: 35.001141434° N
LONG: 97.563693998° W

STATE PLANE
COORDINATES: (US Feet)
ZONE: OK SOUTH

X: 2130870
Y: 607228

TOP PERF (SEC 18)

DATUM: NAD-27
FOOTAGES: 161° FNL-374° FWL
MD: 10127'
LAT: 35°00'00.4" N
LONG: 97°33'47.7" W
LAT: 35.000108113° N
LONG: 97.563249239° W
X: 2130804
Y: 606850

BOTTOM PERF (SEC 19)

DATUM: NAD-27
FOOTAGES: 768° FNL-374° FWL
MD: 16027'
LAT: 34°58'02.1" N
LONG: 97°33'47.8" W
LAT: 34.983909145° N
LONG: 97.563273845° W
X: 2130823
Y: 600954

BOTTOM HOLE (SEC 19)

DATUM: NAD-27
FOOTAGES: 1124° FNL-368° FWL
MD: 16363'
LAT: 34°58'58.6" N
LONG: 97°33'47.9" W
LAT: 34.982925741° N
LONG: 97.563298481° W
X: 2130817
Y: 600598

NOTE:

- AS-DRILLED INFORMATION FURNISHED BY OPERATOR LISTED.

Operator: NATIVE EXPLORATION OPERATING, LLC

Lease Name: LIGHTHOUSE 18-19-0803

Topography & Vegetation: Loc. fall in rolling pasture with scattered brush

Good Drill Site? Yes

Best Accessibility to Location: From West off St. Hwy. 59

Distance & Direction

from Hwy Jct or Town: The Junction of St. Hwy. 38 and St. Hwy. 59 is at the Northwest Corner of Section 7-T6N-R3W.

Revision: ☒ 1

Project #: 125437

Well No.: 1WXH

Date of Drawing: Dec. 27, 2019

Date Staked: Jul. 06, 2018

NB

ELEVATION:
1165' Gr. at Stake

