

Oklahoma Corporation Commission  
Oil & Gas Conservation Division  
Post Office Box 52000  
Oklahoma City, Oklahoma 73152-2000  
Rule 165: 10-3-25

Form 1002A

API No.: 35073264930000

**Completion Report**

Spud Date: April 05, 2019

OTC Prod. Unit No.:

Drilling Finished Date: May 29, 2019

1st Prod Date:

Completion Date: July 03, 2019

**Drill Type:** HORIZONTAL HOLE

Well Name: MICHAEL FED 1608 5H-29X

Purchaser/Measurer:

Location: KINGFISHER 32 16N 8W  
SE SW SE SW  
275 FSL 1720 FWL of 1/4 SEC  
Latitude: 35.813081 Longitude: -98.077464  
Derrick Elevation: 1192 Ground Elevation: 1170

First Sales Date:

Operator: OVINTIV USA INC 21713

4 WATERWAY SQUARE PLACE, STE 100  
THE WOODLANDS, TX 77380-3197

Completion Type		Location Exception		Increased Density	
	Single Zone	Order No		Order No	
	Multiple Zone	There are no Location Exception records to display.		There are no Increased Density records to display.	
	Commingle				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	9 5/8	40	P-110	1493		450	SURFACE
INTERMEDIATE	7	29	P-110	8220		800	5
PRODUCTION	5 - 4 1/2	18-13.5	P-110	19101		1170	SURFACE

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
There are no Liner records to display.								

**Total Depth: 19133**

Packer	
Depth	Brand & Type
There are no Packer records to display.	

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data
-------------------

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
There are no Initial Data records to display.										
Completion and Test Data by Producing Formation										
Formation Name: NONECode: 999NONEClass: TA										
Formation			Top		Were open hole logs run? No Date last log run:  Were unusual drilling circumstances encountered? No Explanation:					
Other Remarks										
WELL HAS NOT YET BEEN COMPLETED. 1003A FILED, EXPIRES JULY 28, 2022, SO FILING ANOTHER EXTENSION. TEAM TO PLAN TO COMPLETE OR PLUG WITHIN NEXT YEAR. OCC - THE PRODUCTION STRING IS 5" AND 4 1/2" TIE-BACK AT 7982'.										
Lateral Holes										
Sec: 29 TWP: 16N RGE: 8W County: KINGFISHER  NE NW NE NW  85 FNL 1654 FWL of 1/4 SEC  Depth of Deviation: 8470 Radius of Turn: 477 Direction: 357 Total Length: 10227  Measured Total Depth: 19133 True Vertical Depth: 8911 End Pt. Location From Release, Unit or Property Line: 85										
FOR COMMISSION USE ONLY										
Status: Accepted										1148367