

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35047251880001

Completion Report

Spud Date: February 18, 2019

OTC Prod. Unit No.: 04722540900000

Drilling Finished Date: March 09, 2019

1st Prod Date: May 15, 2019

Completion Date: April 12, 2019

Drill Type: HORIZONTAL HOLE

Well Name: BETTY 29-M2NH

Purchaser/Measurer: MUSTANG

Location: GARFIELD 32 20N 6W
SW NW NW NE
415 FNL 2320 FEL of 1/4 SEC
Latitude: 36.172851 Longitude: -97.86128
Derrick Elevation: 1162 Ground Elevation: 1142

First Sales Date: 5/15/2019

Operator: SK NEMAHA LLC 24221

11700 KATY FWY STE 900
HOUSTON, TX 77079--1222

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	707618		689324	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	9.625	36	J55	497		160	SURFACE
PRODUCTION	7	29	P110	7110		485	3651

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4.5	13.5	P110	4840	0	0	6976	11816

Total Depth: 11818

Packer	
Depth	Brand & Type
There are no Packer records to display.	

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data										
Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
May 31, 2019	MISSISSIPPIAN	225.1	39.6	620	2756	2068	PUMPING		32	368

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

Spacing Orders

Order No	Unit Size
602714	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

15%HCL TOTAL VOL.:2,217BBL,

Fracture Treatments

100MESH: 3,276,306LB; 40/70SAND: 3,749,295LB TOTAL VOLUME: 205,887BBL
--

Formation	Top
MISSISSIPPIAN	7042

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

OPENHOLE PLUG&PERF COMPLETION W/O CEMENT BEHIND.
TOTAL 33STAGES
LINER PERFERED FROM 7445 TO 11801, NOT CEMENTED
OPEN HOLE FROM 7710 TO TD

Lateral Holes

Sec: 29 TWP: 20N RGE: 6W County: GARFIELD

NW NE NE NW

175 FNL 2275 FWL of 1/4 SEC

Depth of Deviation: 6591 Radius of Turn: 598 Direction: 360 Total Length: 4287

Measured Total Depth: 11818 True Vertical Depth: 7061 End Pt. Location From Release, Unit or Property Line: 175

FOR COMMISSION USE ONLY

Status: Accepted

1143241