

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073258840000

Completion Report

Spud Date: January 29, 2018

OTC Prod. Unit No.: 073-223515-0-0000

Drilling Finished Date: February 24, 2018

1st Prod Date: July 13, 2018

Completion Date: June 07, 2018

Drill Type: HORIZONTAL HOLE

Min Gas Allowable: Yes

Well Name: DONALD 29-M4BH

Purchaser/Measurer: MUSTANG

Location: KINGFISHER 29 19N 5W
SW SE SE SE
255 FSL 600 FEL of 1/4 SEC
Latitude: 36.087328 Longitude: -97.747647
Derrick Elevation: 1080 Ground Elevation: 1060

First Sales Date: 07/16/2018

Operator: SK NEMAHA LLC 24221

11700 KATY FWY STE 900
HOUSTON, TX 77079--1222

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception
Order No
686504

Increased Density
Order No
There are no Increased Density records to display.

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	9.625	36	J55	380		115	SURFACE
INTERMEDIATE	7	29	P110	6520		405	2455

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4.5	13.5	P110	4989	0	0	6455	11444

Total Depth: 11446

Packer	
Depth	Brand & Type
There are no Packer records to display.	

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure
	MISSISSIPPIAN	401.73	41.5	414	1031.19	931	PUMPING	1050	64	185

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

Spacing Orders

Order No

Unit Size

660158

640

Perforated Intervals

From

To

6802

11432

Acid Volumes

TOTAL 15%HCL 3701BBL

Fracture Treatments

TOTAL CLEAN FLUID 256643BBL

TOTAL PROP 8349040LBS

Formation	Top
MISSISSIPPIAN	6231

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

OPEN HOLD PLUG/PERF COMPLETION SYSTEM

Lateral Holes

Sec: 29 TWP: 19N RGE: 5W County: KINGFISHER

NW NE NE NE

166 FNL 389 FEL of 1/4 SEC

Depth of Deviation: 6144 Radius of Turn: 647 Direction: 360 Total Length: 4285

Measured Total Depth: 11446 True Vertical Depth: 6681 End Pt. Location From Release, Unit or Property Line: 166

FOR COMMISSION USE ONLY

Status: Accepted

1144399