

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073265810000

Completion Report

Spud Date: July 02, 2019

OTC Prod. Unit No.: 073-225959-0-0000

Drilling Finished Date: July 13, 2019

1st Prod Date: August 23, 2019

Completion Date: August 07, 2019

Drill Type: HORIZONTAL HOLE

Well Name: BROWN 1706 4-27MH

Purchaser/Measurer:

Location: KINGFISHER 27 17N 6W
SW SW SE SW
259 FSL 1601 FWL of 1/4 SEC
Latitude: 35.91331 Longitude: -97.830382
Derrick Elevation: 0 Ground Elevation: 1044

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception	
Order No	
713020	

Increased Density	
Order No	
696871	

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"	47.22#	X-42	105			SURFACE
SURFACE	9.625"	36#	J-55	405		265	SURFACE
PRODUCTION	7"	29#	P-110	7840		280	4938

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4.5"	11.6#	P-110	5400	0	0	7341	12741

Total Depth: 12743

Packer	
Depth	Brand & Type
7275	WEATHERFORD AS-III

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Sep 19, 2019	MISSISSIPPIAN (LESS CHESTER)	939	39	2350	2503	547	GAS LIFT		OPEN	237

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code:

Class: OIL

Spacing Orders

Order No	Unit Size
644142	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

0 BBLS

Fracture Treatments

265,340 BBLS SLICKWATER 3,014,133 LBS SAND PROPPANT

Formation	Top
BIG LIME	6478
OSWEGO	6572
VERDIGRIS	6725
PINK LIME	6840
MISSISSIPPIAN	7082

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING AT 7,840' TO TERMINUS AT 12,743'.
THE 4-1/2" LINER IS NOT CEMENTED.
BHL LAT/LON FROM ITD PLAT

Lateral Holes

Sec: 27 TWP: 17N RGE: 6W County: KINGFISHER

NW NW NE NW

170 FNL 1628 FWL of 1/4 SEC

Depth of Deviation: 7024 Radius of Turn: 650 Direction: 360 Total Length: 4698

Measured Total Depth: 12743 True Vertical Depth: 7438 End Pt. Location From Release, Unit or Property Line: 74381

FOR COMMISSION USE ONLY

1143630

Status: Accepted