

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073265820000

Completion Report

Spud Date: June 20, 2019

OTC Prod. Unit No.: 073225958-0-0000

Drilling Finished Date: June 30, 2019

1st Prod Date: August 23, 2019

Completion Date: August 07, 2019

Drill Type: HORIZONTAL HOLE

Well Name: BROWN 1706 3-27MH

Purchaser/Measurer:

Location: KINGFISHER 27 17N 6W
SW SW SE SW
279 FSL 1601 FWL of 1/4 SEC
Latitude: 35.913365 Longitude: -97.830382
Derrick Elevation: 1043 Ground Elevation: 1033

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception	
Order No	
713019	

Increased Density	
Order No	
696871	

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"	47.22#	X-42	107			SURFACE
SURFACE	9.625"	36#	J-55	405		265	SURFACE
PRODUCTION	7"	29#	P-110	7857		280	4910

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4.5"	13.5#	P-110	5629	0	0	7144	12773

Total Depth: 12775

Packer	
Depth	Brand & Type
7110	AS-III

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Sep 19, 2019	MISSISSIPPIAN (LESS CHESTER)	644	39	1329	2064	532	GAS LIFT		OPEN	247

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders

Order No	Unit Size
644142	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

48 BBLS 15% HCL

Fracture Treatments

265,865 BBLS SLICKWATER
3,012,765 LBS SAND PROPPANT

Formation	Top
TOPEKA	4224
COTTAGE GROVE	5889
CHECKERBOARD	6243
BIG LIME	6567
OSWEGO	6649
VERDIGRIS	6819
PINK LIME	6931
MISSISSIPPIAN	7176

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" LINER TO TERMINUS AT 12,775'.
THE 4-1/2" LINER IS NOT CEMENTED.
BHL LAT/LON FROM ITD PLAT

Lateral Holes

Sec: 27 TWP: 17N RGE: 6W County: KINGFISHER

NE NW NW NW

172 FNL 381 FWL of 1/4 SEC

Depth of Deviation: 7082 Radius of Turn: 554 Direction: 360 Total Length: 4824

Measured Total Depth: 12775 True Vertical Depth: 7397 End Pt. Location From Release, Unit or Property Line: 275

FOR COMMISSION USE ONLY

1143628

Status: Accepted