

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073265810000

Completion Report

Spud Date: July 02, 2019

OTC Prod. Unit No.: 073-225959-0-0000

Drilling Finished Date: July 13, 2019

1st Prod Date: August 23, 2019

Completion Date: August 07, 2019

Drill Type: HORIZONTAL HOLE

Well Name: BROWN 1706 4-27MH

Purchaser/Measurer:

Location: KINGFISHER 27 17N 6W
SW SW SE SW
259 FSL 1601 FWL of 1/4 SEC
Latitude: 35.91331 Longitude: -97.830382
Derrick Elevation: 0 Ground Elevation: 1044

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	713020		696871	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"	47.22#	X-42	105			SURFACE
SURFACE	9.625"	36#	J-55	405		265	SURFACE
PRODUCTION	7"	29#	P-110	7840		280	4938

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4.5"	11.6#	P-110	5400	0	0	7341	

Total Depth: 12743

Packer	
Depth	Brand & Type
7275	WEATHERFORD AS-III

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Sep 19, 2019	MISSISSIPPIAN (LESS CHESTER)	939	39	2350	2503	547	GAS LIFT		OPEN	237

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code:

Class: OIL

Spacing Orders

Order No	Unit Size
644142	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

0 BBLS

Fracture Treatments

265,340 BBLS SLICKWATER 3,014,133 LBS SAND PROPPANT
--

Formation	Top
BIG LIME	6478
OSWEGO	6572
VERDIGRIS	6725
PINK LIME	6840
MISSISSIPPIAN	7082

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING AT 7,840' TO TERMINUS AT 12,743'.
THE 4-1/2" LINER IS NOT CEMENTED.
BHL LAT/LON FROM ITD PLAT

Lateral Holes

Sec: 27 TWP: 17N RGE: 6W County: KINGFISHER

NW NW NE NW

170 FNL 1628 FWL of 1/4 SEC

Depth of Deviation: 7024 Radius of Turn: 650 Direction: 360 Total Length: 4698

Measured Total Depth: 12743 True Vertical Depth: 7438 End Pt. Location From Release, Unit or Property Line: 74381

FOR COMMISSION USE ONLY

1143630

Status: Accepted