

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073265750000

Completion Report

Spud Date: June 13, 2019

OTC Prod. Unit No.: 073-225996-0-0000

Drilling Finished Date: June 24, 2019

1st Prod Date: August 30, 2019

Completion Date: August 19, 2019

Drill Type: HORIZONTAL HOLE

Min Gas Allowable: Yes

Well Name: WAKEMAN 1706 3-25MH

Purchaser/Measurer:

Location: KINGFISHER 36 17N 6W
N2 NE NW NW
219 FNL 990 FWL of 1/4 SEC
Latitude: 35.911915 Longitude: -97.796755
Derrick Elevation: 1068 Ground Elevation: 1043

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception	
Order No	
713017	

Increased Density	
Order No	
700454	

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"	47.22#	X-42	125			SURFACE
SURFACE	9.625"	36#	J-55	400		265	SURFACE
PRODUCTION	7"	29#	P-110	7550		280	4597

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4.5"	11.6#	P-110	5262	0	0	7232	12494

Total Depth: 12496

Packer	
Depth	Brand & Type
7137	AS-III

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Sep 28, 2019	MISSISSIPPIAN	323	39	1146	3548	373	GAS LIFT		OPEN	204

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

Spacing Orders

Order No	Unit Size
647842	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

52 BBLS 15% HCL

Fracture Treatments

265,473 BBLS SLICKWATER 3,049,633 LBS SAND PROPPANT

Formation	Top
BIG LIME	6338
OSWEGO	6448
VERDIGRIS	6592
PINK LIME	6707
MISSISSIPPIAN	6888

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING AT 7,550' TO TERMINUS AT 12,496'.
THE 4-1/2" LINER IS NOT CEMENTED.
BHL LAT/LON FROM ITD PLAT

Lateral Holes

Sec: 25 TWP: 17N RGE: 6W County: KINGFISHER

NW NE NW NW

171 FNL 772 FWL of 1/4 SEC

Depth of Deviation: 6753 Radius of Turn: 657 Direction: 360 Total Length: 4711

Measured Total Depth: 12496 True Vertical Depth: 7239 End Pt. Location From Release, Unit or Property Line: 171

FOR COMMISSION USE ONLY

1143846

Status: Accepted