Oklahoma Corporation Commission Oil & Gas Conservation Division Post Office Box 52000 Oklahoma City, Oklahoma 73152-2000

Rule 165: 10-3-25

OTC Prod. Unit No.: 073-224257-0-0000 Drilling Finished Date: July 30, 2018

1st Prod Date: October 02, 2018

Completion Date: September 19, 2018

Drill Type: HORIZONTAL HOLE

Min Gas Allowable: Yes

Well Name: WALRUS 1506 10-36MH Purchaser/Measurer: ARM ENERGY

MANAGEMENT LLC

First Sales Date: 10/1/2018

Location: KINGFISHER 36 15N 6W

NW NW NE NE 303 FNL 1286 FEL of 1/4 SEC

Latitude: 35.739336 Longitude: -97.784572 Derrick Elevation: 1214 Ground Elevation: 1189

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400 HOUSTON, TX 77094-1900

Completion Type							
Х	Single Zone						
	Multiple Zone						
	Commingled						

Location Exception					
Order No					
679200					

Casing and Cement								
Туре	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT	
CONDUCTOR	16"		X42	115			SURFACE	
SURFACE	9 5/8"	36#	J55	584		265	SURFACE	
INTERMEDIATE	7"	29#	P110	7899		280	4964	

				Liner				
Туре	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5197	0	0	7608	12805

Total Depth: 12807

Packer						
Depth	Brand & Type					
7551	ASIII					

Plug					
Depth Plug Type					
There are no Plug records to display.					

Initial Test Data

May 03, 2019 1 of 2

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure
Oct 31, 2018	MISSISSIPPIAN (EX CHESTER)	322	39	238	0.739	382	GAS LIFT		OPEN	105

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (EX

CHESTER)

665424

Spacing Orders

Order No Unit Size

640

Code: 359MSNLC

Class: OIL

Perforated Intervals						
From To						
There are no Perf. Intervals records to display.						

Acid Volumes

NO ACID

Fracture Treatments

205,402 BBLS SLICKWATER 5,613,960# SAND PROPPANT

Formation	Тор
TOPEKA	4553
COTTAGE GROVE	6217
CHECKERBOARD	6586
BIG LIME	7061
OSWEGO	7094
VERDIGRIS	7220
PINK LIME	7372
MISSISSIPPIAN	7565

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7899' TO TERMINUS @ 12807'. THE 4 1/2" LINER IS NOT CEMENTED.

OCC - THIS DOCUMENT IS ACCEPTED BASED ON DATA SUBMITTED, THE FINAL LOCATION EXCEPTION HAS NOT BEEN ISSUED.

Lateral Holes

Sec: 36 TWP: 15N RGE: 6W County: KINGFISHER

SW SE SE SE

169 FSL 358 FEL of 1/4 SEC

Depth of Deviation: 6987 Radius of Turn: 711 Direction: 179 Total Length: 4805

Measured Total Depth: 12807 True Vertical Depth: 7453 End Pt. Location From Release, Unit or Property Line: 169

FOR COMMISSION USE ONLY

1140993

Status: Accepted

May 03, 2019 2 of 2