

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35019257700001

Completion Report

Spud Date: October 04, 2022

OTC Prod. Unit No.: 019-076004-0-4219

Drilling Finished Date: October 04, 2022

1st Prod Date: November 03, 2022

Completion Date: October 27, 2022

Drill Type: STRAIGHT HOLE

Well Name: BRAKERS 164

Purchaser/Measurer:

Location: CARTER 4 2S 2W
NW NW SW SW
1155 FSL 165 FWL of 1/4 SEC
Latitude: 34.408461 Longitude: -97.421673
Derrick Elevation: 1013 Ground Elevation: 1005

First Sales Date:

Operator: KODIAK OIL & GAS INC 23226

204 N WALNUT ST
MUENSTER, TX 76252-2766

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	There are no Location Exception records to display.		There are no Increased Density records to display.	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
PRODUCTION	5 1/2	17	J	1801		275	SURFACE

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
There are no Liner records to display.								

Total Depth: 1805

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
There are no Packer records to display.		There are no Plug records to display.	

Initial Test Data										
Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Nov 08, 2022	DEESE	30	18				PUMPING			

Completion and Test Data by Producing Formation

Formation Name: DEESE		Code: 404DEESS	Class: OIL
Spacing Orders		Perforated Intervals	
Order No	Unit Size	From	To
664581	UNIT	1362	1402
Acid Volumes		Fracture Treatments	
700 GALLONS OF 15% ACID		250 SACKS OF 20/40 SAND WITH RC TAIL	

Formation	Top
DEESE	1362

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks
OCC: WE WERE APPROVED ON OUR DRILLING PERMIT FOR THE ALTERNATE CASING METHOD, CEMENT CIRCULATED FROM TD TO SURFACE OF THE PRODUCTION STRING. THE CBL WAS APPROVED BY OCC AS REQUIRED. THIS NOTICE WAS PROVIDED BY KODIAK OIL & GAS INC.

FOR COMMISSION USE ONLY	
Status: Accepted	1149196