

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073261390000

Completion Report

Spud Date: August 16, 2018

OTC Prod. Unit No.: 073-224572-0-0000

Drilling Finished Date: August 26, 2018

1st Prod Date: November 23, 2018

Completion Date: October 24, 2018

Drill Type: HORIZONTAL HOLE

Well Name: BOLLENBACH 1705 8-21MH

Purchaser/Measurer:

Location: KINGFISHER 21 17N 5W
SE NE NW NE
556 FNL 1503 FEL of 1/4 SEC
Latitude: 35.939865 Longitude: -97.734347
Derrick Elevation: 1066 Ground Elevation: 1041

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	696048		679407	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	115			SURFACE
SURFACE	9 5/8"	36#	J55	412		265	SURFACE
PRODUCTION	7"	29#	P110	7728		280	4790

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5252	0	0	6876	12128

Total Depth: 12130

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
6837	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Dec 22, 2018	MISSISSIPPIAN	137	39	175	1277	1275	GAS LIFT		OPEN	125

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

Spacing Orders

Order No	Unit Size
631666	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

NO ACID USED

Fracture Treatments

211,397 BBLS SLICKWATER 5,793,810# SAND PROPPANT

Formation	Top
TOPEKA	3949
COTTAGE GROVE	5551
CHECKERBOARD	5927
BIG LIME	6203
OSWEGO	6279
VERDIGRIS	6432
PINK LIME	6550
MISSISSIPPIAN	6677

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7728' TO TERMINUS @ 12130'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes

Sec: 21 TWP: 17N RGE: 5W County: KINGFISHER

SW SW SE SE

170 FSL 1123 FEL of 1/4 SEC

Depth of Deviation: 6299 Radius of Turn: 688 Direction: 179 Total Length: 4751

Measured Total Depth: 12130 True Vertical Depth: 6819 End Pt. Location From Release, Unit or Property Line: 170

FOR COMMISSION USE ONLY

1141469

Status: Accepted