

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073262110000

Completion Report

Spud Date: October 08, 2018

OTC Prod. Unit No.: 073-224681-0-0000

Drilling Finished Date: October 17, 2018

1st Prod Date: December 09, 2018

Completion Date: November 27, 2018

Drill Type: HORIZONTAL HOLE

Min Gas Allowable: Yes

Well Name: BOLLENBACH 1705 3-27MH

Purchaser/Measurer:

Location: KINGFISHER 27 17N 5W
SW NE NW NW
359 FNL 942 FWL of 1/4 SEC
Latitude: 35.92596 Longitude: -97.726009
Derrick Elevation: 1055 Ground Elevation: 1030

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	692643		680106	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"	SURFACE	X42	125			SURFACE
SURFACE	9 5/8"	36#	J55	416		265	SURFACE
PRODUCTION	7"	29#	P110	7262		280	4344

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5141	0	0	6996	12137

Total Depth: 12139

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
6933	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jan 07, 2019	MISSISSIPPIAN	209	39	647	3096	444	GAS LIFT		OPEN	130

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

Spacing Orders

Order No	Unit Size
640298	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

142 BBLS 15% HCL

Fracture Treatments

189,444 BBLS SLICKWATER 4,513,998# SAND PROPPANT

Formation	Top
TOPEKA	3963
COTTAGE GROVE	5573
CHECKERBOARD	5911
BIG LIME	6238
OSWEGO	6332
VERDIGRIS	6506
PINK LIME	6646
MISSISSIPPIAN	6787

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7262' TO TERMINUS @ 12139'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes

Sec: 27 TWP: 17N RGE: 5W County: KINGFISHER

SE SW SW SW

171 FSL 365 FWL of 1/4 SEC

Depth of Deviation: 6075 Radius of Turn: 871 Direction: 178 Total Length: 4697

Measured Total Depth: 12139 True Vertical Depth: 6741 End Pt. Location From Release, Unit or Property Line: 171

FOR COMMISSION USE ONLY

1141466

Status: Accepted