

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073257310000

Completion Report

Spud Date: August 10, 2017

OTC Prod. Unit No.: 073-219299-0-0000

Drilling Finished Date: August 25, 2017

1st Prod Date: October 03, 2017

Completion Date: September 22, 2017

Drill Type: HORIZONTAL HOLE

Well Name: SAMUEL 1505 1-29MH

Purchaser/Measurer:

Location: KINGFISHER 20 15N 5W
SW SW SE SE
241 FSL 1092 FEL of 1/4 SEC
Latitude: 35.75542 Longitude: -97.74897
Derrick Elevation: 0 Ground Elevation: 1120

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	672368		There are no Increased Density records to display.	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	123			
SURFACE	9 5/8"	36#	J55	419		300	SURFACE
PRODUCTION	7"	29#	P110	7502		285	4600

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5226	0	0	7207	12433

Total Depth: 12435

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7173	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Nov 11, 2017	MISSISSIPPIAN (LESS CHESTER)	528	39	1269	2403	1417	GAS LIFT		OPEN	242

Completion and Test Data by Producing Formation									
Formation Name: MISSISSIPPIAN (LESS CHESTER)				Code: 359MSNLC			Class: OIL		
Spacing Orders				Perforated Intervals					
Order No		Unit Size		From			To		
666011		640		There are no Perf. Intervals records to display.					
Acid Volumes				Fracture Treatments					
4312 BBLS 15% HCL				307,110 BBLS SLICKWATER 6,369,399# SAND PROPPANT					

Formation	Top
COTTAGE GROVE	5851
LAYTON SS	6036
CHECKERBOARD LS	6248
OSWEGO (4TH)	6725
CHEROKEE SH	6802
VERDIGRIS	6844
SKINNER SS	6934
PINK LS	6971
INOLA LS	7034
MERAMEC	7077

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7502' TO TERMINUS @ 12435'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes
Sec: 29 TWP: 15N RGE: 5W County: KINGFISHER S2 S2 S2 SE 170 FSL 1285 FEL of 1/4 SEC Depth of Deviation: 6763 Radius of Turn: 667 Direction: 176 Total Length: 4655 Measured Total Depth: 12435 True Vertical Depth: 7323 End Pt. Location From Release, Unit or Property Line: 170

FOR COMMISSION USE ONLY
<div>Status: Accepted</div> <div>1138147</div>

—