

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073255830000

Completion Report

Spud Date: April 26, 2017

OTC Prod. Unit No.: 073-219171-0-00000

Drilling Finished Date: May 10, 2017

1st Prod Date: August 18, 2017

Completion Date: July 25, 2017

Drill Type: HORIZONTAL HOLE

Well Name: THE TRICK 1706 1-2MH

Purchaser/Measurer:

Location: KINGFISHER 35 18N 6W
SW SW SE SW
238 FSL 1574 FWL of 1/4 SEC
Latitude: 35.98629 Longitude: -97.81277
Derrick Elevation: 0 Ground Elevation: 1095

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	672731		There are no Increased Density records to display.	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	121			
SURFACE	9 5/8"	36#	NT95	381		300	SURFACE
PRODUCTION	7"	29#	P110	7385		285	4872

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5195	0	0	7208	12403

Total Depth: 12405

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7174	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Sep 16, 2017	MISSISSIPPIAN (LESS CHESTER)	508	39	666	1311	2324	GAS LIFT		OPEN	231

Completion and Test Data by Producing Formation									
Formation Name: MISSISSIPPIAN (LESS CHESTER)				Code: 359MSNLC			Class: OIL		
Spacing Orders				Perforated Intervals					
Order No		Unit Size		From			To		
662139		640		There are no Perf. Intervals records to display.					
Acid Volumes				Fracture Treatments					
6,277 BBLS 15% HCL				335,773 BBLS WATER 6,212,660 LBS PROPANT					

Formation	Top
COTTAGE GROVE	5631
HOGSHOOTER	5947
CHECKERBOARD	6038
CLEVELAND	6079
BIG LIME	6244
OSWEGO (4TH)	6380
VERDIGRIS	6484
PINK LIME	6607
CHESTER	6722
MRMC	6861
MLM	7165

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7385' TO TERMINUS @ 12405'. THE 4 1/2" LINE IS NOT CEMENTED.

Lateral Holes
<p>Sec: 2 TWP: 17N RGE: 6W County: KINGFISHER</p> <p>SE SE SW SW</p> <p>208 FSL 1023 FWL of 1/4 SEC</p> <p>Depth of Deviation: 6802 Radius of Turn: 754 Direction: 178 Total Length: 4534</p> <p>Measured Total Depth: 12405 True Vertical Depth: 7353 End Pt. Location From Release, Unit or Property Line: 208</p>

FOR COMMISSION USE ONLY

