

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073257460000

Completion Report

Spud Date: October 17, 2017

OTC Prod. Unit No.: 073-222742-0-0000

Drilling Finished Date: October 30, 2017

1st Prod Date: December 26, 2017

Completion Date: December 13, 2017

Drill Type: HORIZONTAL HOLE

Well Name: BOOMHAUER 1705 1-15MH

Purchaser/Measurer:

Location: KINGFISHER 10 17N 5W
SW SW SE SE
254 FSL 1086 FEL of 1/4 SEC
Latitude: 35.95663 Longitude: -97.71526
Derrick Elevation: 0 Ground Elevation: 1063

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	674169		There are no Increased Density records to display.	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	NT95	417		300	SURFACE
PRODUCTION	7"	29#	P110	7211		280	4272

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5098	0	0	7000	12098

Total Depth: 12100

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
6970	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jan 24, 2017	MISSISSIPPIAN (LESS CHESTER)	613	39	2010	3279	684	GAS LIFT		OPEN	204

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders

Order No	Unit Size
667396	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

796 BBLS 15% HCL

Fracture Treatments

174,728 BBLS SLICKWATER 4,529,820 LBS SAND PROPPANT
--

Formation	Top
COTTAGE GROVE	5431
HOGSHOOTER	5709
CLEVELAND	5828
BIG LIME	6057
OSWEGO (4TH)	6178
PRUE SS	6254
SKINNER INTERVAL	6345
RED FORK	6426
MRMC	6534
MLM	6795

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7211' TO TERMINUS @ 12100'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes

Sec: 15 TWP: 17N RGE: 5W County: KINGFISHER

SW SE SE SE

165 FSL 343 FEL of 1/4 SEC

Depth of Deviation: 6462 Radius of Turn: 690 Direction: 180 Total Length: 4672

Measured Total Depth: 12100 True Vertical Depth: 7004 End Pt. Location From Release, Unit or Property Line: 165

FOR COMMISSION USE ONLY

Status: Accepted

1138496

—