

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35017258090000

Completion Report

Spud Date: May 14, 2022

OTC Prod. Unit No.: 017-228232-0-0000

Drilling Finished Date: July 05, 2022

1st Prod Date: September 19, 2022

Completion Date: September 19, 2022

Drill Type: HORIZONTAL HOLE

Well Name: STEPHEN 1406 3H-27X

Purchaser/Measurer: MARKWEST

Location: CANADIAN 27 14N 6W
SW NW NW NE
410 FNL 2405 FEL of 1/4 SEC
Latitude: 35.66627 Longitude: -97.8239
Derrick Elevation: 1349 Ground Elevation: 1319

First Sales Date: 9/19/2022

Operator: OVINTIV USA INC 21713

4 WATERWAY SQUARE PLACE, STE 100
THE WOODLANDS, TX 77380-3197

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	731683		There are no Increased Density records to display.	
	Commingle				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	13 3/8	54.5	J-55	1484	1130	710	SURFACE
PRODUCTION	5 1/2	20	P-110 EC	16039	12090	1420	800

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
There are no Liner records to display.								

Total Depth: 16069

Packer	
Depth	Brand & Type
There are no Packer records to display.	

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data										
Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Sep 25, 2022	MISSISSIPPIAN	840	45	1140	1356	1554	FLOWING	2000	128	1644

Completion and Test Data by Producing Formation			
Formation Name: MISSISSIPPIAN		Code: 359MSSP	Class: OIL
Spacing Orders		Perforated Intervals	
Order No	Unit Size	From	To
649359	640	8496	13593
731682	MULTI UNIT	13593	15965
Acid Volumes		Fracture Treatments	
TOTAL HCL 15% - 1863GAL		TOTAL FLUID - 336,403BBLS TOTAL PROPPANT - 13,876,158LBS	

Formation	Top
MISSISSIPPIAN	8065

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks
OCC: THE INTERIM ORDER NUMBER 728013 IS AN EXCEPTION TO OAC 165:10-3-28. IT HAS BEEN DISMISSED BY COMMISSION ORDER TITLE 731022.

Lateral Holes
Sec: 34 TWP: 14N RGE: 6W County: CANADIAN SE SE SE NW 2474 FNL 2576 FWL of 1/4 SEC Depth of Deviation: 180 Radius of Turn: 477 Direction: 180 Total Length: 7469 Measured Total Depth: 16069 True Vertical Depth: 8198 End Pt. Location From Release, Unit or Property Line: 2474

FOR COMMISSION USE ONLY	
Status: Accepted	1149186